



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:32 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 894 Const Calendar Day: 429 Date: 07-Aug-2013 Wednesday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70
Precipitation 0.00" Condition Partly cloudy

Working Day If no, explain:

Diary:

Dispute

Work description.

- See Pamela Gagnier's diary for the S1/S2 Shear Key modification work today as she is tracking the labor, equipment, and work progress of Conco and Harris Salinas personnel. Brian Wolcott is responsible for ABFJV personnel at Pier 7 and on the water.

- Checked on the progress of the SFOBB LIDAR Scan (Erskine Project) stationary scanning on YBI. The outer baselines are approximately 1/2 way complete as Eric Vance has joined the crew of Robert Dolan, and Paul Rogers. It appears the main check on control for the scans done will be in the vertical direction close to the YBI tunnel.

Set two targets for the mobile scan with District 4 surveyors Ariel Austria and Peter Unruh. Sent Khin Voong an email regarding the targets placed for his blessing. Also gathered additional material for the mobile scan today such as 3M reflective tape, cones, etc.

- Completed processing the summary report of the light pole plumb survey done yesterday. Sent the email out to pertinent Caltrans personnel. Went to look at the base plates for light poles 1032-1 and 2032-1 with Bill Shed and Bill O'Sullivan. Measurements were taken in all for principal directions with different thickness. It appears that the shims were improperly installed in the wrong direction pushing the poles out of plumb tolerance.

CCO-327 Bid Item: 001 0-FIS-ELS.327 Pier E2 Falsework/Install Saddle

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	CHRISTOPHER RAYNE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	RICHARD TAYLOR	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ZACURY SLIGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Surveyor	APP	NICOLE ZBYCZIK	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Operator	APP	CLINTON MONTGOMERY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Mechanic	FOR	GENE PRATT	4.00	0.00	0.00	4.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Bruce, Matt

Diary #: 894

Date: 07-Aug-2013

Wednesday



Crew completed the West side soffit beam of the S2 Shear Key in preparations for placing concrete tomorrow.



Looking through the tunnel from YBI standing on a mobile scan point to tie into the control on the SFOBB West Span.