



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 393 Const Calendar Day: 430 Date: 08-Aug-2013 Thursday
 Inspector Name: Soheilifard, Saman Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 08:00 am 06:45 pm Break: 00:30 Over Time: 02:00

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 04-Mar-14 Status: Approved

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM
 Precipitation none Condition Clear & Sunny

Working Day If no, explain:

Diary:

Dispute

Paint & IERBYS

Thursday, August 8, 2013

Day 3: CMU Block Installation

- 8:00 weekly Safety Meeting;
- Continue with the CMU blocks;
- Paint repair the punch-list items;
- Light Pole Anchor Bolt Templates arrived;
- Reviewing RFIs and reading the large volume of e-mails in regards to the IERBYS;

The Mezza workers continued with the installation of blocks and reinforcement to the height of four feet. The only wall with 7 courses of blocks installed prior to the grout pour, which adds up to 4'-8", is wall TC. Inspection of reinforcement did not reveal any problems. The rebars were tied every 10' as was discussed and agreed with Bob Mezza yesterday, when I had discovered some reinforcement that needed to be tied. He had indicated all the verticals will be tied to the horizontals at the top of the lift and at the bottom. The rest of the intersections, he added are not required to be tied at > 10' on center. By the end of the day, all work on the four walls that make up the interior and the bleachers were complete, namely: CMU wall T2, T3, T4, in addition to TB, TC, TE, & TF.

Grout is scheduled to be delivered tomorrow at about 13:00 to the tune of 9 C.Y and small clean-up load. This grout is more like concrete than a regular grout with a required 28-day minimum compressive strength of 2500 Psi. The flow cone and determination of efflux time does not apply here.

At about 14:00, once I heard from Alex Schmitt that the Light Pole Templates have arrived, I left the site to meet with Saeed Shahmirzai who showed me the location of the pallets. In turn, I called Jose and let him know that an arrangement needs to be made to transport the >250 lbs load to their site. He agreed to do this tomorrow and take possession of the template. This Valmont product came in with a data sheet and warranty the package for which was wet (hence, the papers) upon receipt.

Following this arrangement, I headed out to the Bridge where I replaced Mahmoud for the paint inspection for the cable punch-list items. At the time of my arrival at the job site at about 15:30, I saw 4 people on the SMS painting the hand ropes in DTM. Two of them were at about EPP 60 moving East and the other two started at the Tower walking down the cable. By 17:00, they were not able to complete this work. I was only able to determine that one of these 4 workers was Victor Ruis. Once on the side span, I caught up with Stuart Ross, QA, who was with Mike Pardue, QC, at around EPP30. At this time (about 16:00) Kenny was descending from EPP 30 using a spider. He had just finished the application of DTM at the strap location at EPP 30. Kenny had addressed before my arrival the strap location half way between EPP 28 & EPP 30. There were 5 more spiders rigged on the NMS between WPPs 30 & WPP 22. At the time of my

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Soheilifard, Saman **Diary #:** 393 **Date:** 08-Aug-2013 **Thursday**

arrival no one was using these spiders. However, repairs at these locations had been done prior to my arrival and were at various stages of receiving Gravel Grey Noxyde or DTM. Please refer to Mahmoud's report for more details.

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM

CERTIFIED COATINGS COMPANY

CCO-298 Bid Item: 001 0-RHB-EFA.298 IERBYS Rehabilitation

CERTIFIED COATINGS COMPANY

CCO-298 Bid Item: 001 0-RHB-EFA.298 IERBYS Rehabilitation

R. Mezza Masonry

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: R. Mezza Masonry								
Cement Mason	Huddie	Gilberto Robles	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Cement Mason	Huddie	Juan Gyrrola	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Cement Mason	Mason	Clint Dossa	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Cement Mason	mason	Greg Harriss	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Cement Mason	mason	Robert Kirk	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Cement Mason	super	Bob Mezza	8.00	0.00	0.00	8.00		<input type="checkbox"/>

CCO-298 Bid Item: 001 0-RHB-EFA.298 IERBYS Rehabilitation

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Cement Mason	mason	Clint Dossa	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Cement Mason	Huddie	Gilberto Robles	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Cement Mason	Huddie	Juan Gurrola	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Cement Mason	mason	Greg Harriss	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Cement Mason	mason	Robert Kirk	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Cement Mason	super	Bob Mezza	8.00	0.00	0.00	8.00		<input type="checkbox"/>

CCO-321 Bid Item: 001 0-BDW-EFA.321 IERBYS Building Work

CONCO PUMPING

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Soheilifard, Saman

Diary #: 393

Date: 08-Aug-2013

Thursday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Soheilifard, Saman

Diary #: 393

Date: 08-Aug-2013 Thursday

