



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 395 Const Calendar Day: 432 Date: 10-Aug-2013 Saturday

Inspector Name: Soheilifard, Saman Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:30 am 06:00 pm Break: 00:30 Over Time: 09:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM
 Precipitation none Condition Clear & Sunny

Working Day If no, explain:

Diary:

Dispute

IERBYS Site work

Saturday, August 10, 2013
 CMU Construction – Day 5
 With Bob returning, the work continued toward the completion of the walls for the bleachers and erection of other walls East side of wall T4.
 By about 12:00, the workers were able to complete the placement of 5 more courses on the 7 already in place for CMU walls TE, TC, and a section of T2 confined by walls TE & TC.. This amounts to a height of 5x8"=40" (3'-4"). Once two more courses are placed on Monday, wall T2 will be complete. The top of block elevation for wall T2 is 19.70 and that of walls TE & TC is 18.37.
 Also complete before 12:00 was the stub out of wall T4 which forms a section of wall TD. 7 courses were placed for this wall. The first course of walls TF, T7 and basically all walls east of wall T4 was completed yesterday. It should be stated that the 1st course for wall TG consists ONLY of 7 blocks starting at wall T8 moving in the West direction.
 Following lunch (or extended morning break which happens at about 11:00) the focus shifted to the erection and completion of the CMU wall T6-the only 12" CMU wall on site. Walls T6 and T7 were completed by laying 7 courses (56"= 4'-8") of blocks which constitutes the completion of the first lift. Having completed these walls, the crew moved to wall T2 and by 15:00 raised the elevation of this wall by 5 more courses for a total of 12 courses. Thus, CMU walls T2, T3, TC, & TE have been built to a height of 10.37 (TOC elev) + 8' (12 courses x 8') = 18.37. As such, the blocks for walls T3,TC & TE are complete. Bob Mezza told me that he will be pouring grout on Tuesday.
 Earlier today I asked him for the delivery of a Certificate of Compliance from Central for yesterday's grout pour.
 I re-checked the location of all the Control Joints (CL J) and the openings and found layouts that were up to 5' different than those indicated in the plans.
 At the conclusion of the field work, I picked up the cylinders casted yesterday and placed them in a water bath.
 I reminded Jose for the last time about taking possession of the light pole templates and the delivery of the poles on the 20th. I saw his boss, Don at the site and re-iterated the same message to him.

04-0120F4	Bid Item: 081	0-000-000.081	CLEAN AND PAINT CABLE SYSTEM
CERTIFIED COATINGS COMPANY			
CCO-298	Bid Item: 001	0-RHB-EFA.298	IERBYS Rehabilitation
CERTIFIED COATINGS COMPANY			

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Soheilifard, Saman

Diary #: 395

Date: 10-Aug-2013 Saturday

CCO-298 Bid Item: 001 0-RHB-EFA.298 IERBYS Rehabilitation

R. Mezza Masonry

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: R. Mezza Masonry								
Cement Mason	Huddie	Gilberto Robles	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Cement Mason	Huddie	Juan Gyrrola	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Cement Mason	Mason	Clint Dossa	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Cement Mason	mason	Greg Harriss	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Cement Mason	mason	Robert Kirk	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Cement Mason	super	Bob Mezza	0.00	0.00	0.00	0.00		<input type="checkbox"/>

CCO-298 Bid Item: 001 0-RHB-EFA.298 IERBYS Rehabilitation

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Cement Mason	mason	Clint Dossa	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Cement Mason	Huddie	Gilberto Robles	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Cement Mason	Huddie	Juan Gurrola	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Cement Mason	mason	Greg Harriss	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Cement Mason	mason	Robert Kirk	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Cement Mason	super	Bob Mezza	0.00	0.00	0.00	0.00		<input type="checkbox"/>

CCO-321 Bid Item: 001 0-BDW-EFA.321 IERBYS Building Work

CONCO PUMPING

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Soheilifard, Saman

Diary #: 395

Date: 10-Aug-2013

Saturday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Soheilifard, Saman

Diary #: 395

Date: 10-Aug-2013

Saturday

