



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 898 Const Calendar Day: 434 Date: 12-Aug-2013 Monday
 Inspector Name: Bruce, Matt Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Wilcox, Jason Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70
 Precipitation 0.00" Condition Partly cloudy

Working Day If no, explain:

Diary:

Dispute

Work description.

- See Pamela Gagnier's diary for the S1/S2 Shear Key modification work today as she is tracking the labor, equipment, and work progress of Conco personnel, Harris Salinas was not onsite today. Brian Wolcott is responsible for ABFJV personnel at Pier 7 and on the water.
 - Checked on the progress of the SFOBB LIDAR Scan (Erskine Project) stationary scanning at the OTD. Today the crew consisted of Robert Dolan, Paul Rogers, and Randy Wigton. Continued to prepare for upcoming work on the SFOBB LIDAR Scan (Erskine Project).
 - Placed monuments and survey markers on the North (W-Line) and South (E-Line) outboard barriers at the following locations:
 - 1.) Center of the Pier W2 Cap Beam
 - 2.) Panel Points 40, 74, and 92
 - 3.) Panel Point 119 located over Pier E2 Cap Beam
 - 4.) Hinge A on SAS/Skyway
- The existing paint was ground off to provide a clean bond between the epoxy and brass cap/copper marker. Monuments and markers were placed approximately in the center of the steel barrier per OSC Bridge Construction Manuel policy 2-15.0
- Wrote SM&I engineer Seonghyeok Song an email regarding seting targets on the West Span and SAS to monitor bridge deck deflections due to thermal expansion and trafic live loads.

CCO-327 Bid Item: 001 0-FIS-ELS.327 Pier E2 Falsework/Install Saddle
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	STANLEY DALIE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ZACURY SLIGER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	0.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Bruce, Matt

Diary #: 898

Date: 12-Aug-2013

Monday



Platform erected today for the Pier E2 elevator access once traffic is on the bridge to access the cap from the water.



Installed wedge plates for the S2 Shear Key Retrofit and saddle template seen on the south, looking east at S2.