



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 898 Const Calendar Day: 443 Date: 21-Aug-2013 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Tower activites

ABF crews came to the site at 6:50 AM. Richard , Lonny , Manuel , Mathew , & Wu had to work on the skirt ring beam & miscellaneous activities . They started at 7:00 AM.

Wu had to work on the South tower beams . He had to work the back of the weld . Wu had to grind , clean , heat , & weld . He started at 7:15 AM. He was done at 11:30 AM.

After that , he had to grind & clean the weld for the QA & QC to UT , wrap up his tools , equipments , to mobilize to his 2nd location .

Richard had to work on the West tower beams . He had to grind , clean , heat , & weld . He started at 8:30 AM. He was done at 11:30 AM.

After that , Richard , & Mathew had to remove the bolts , release the beams , pull it 0.6 meter off the tower skin . They were done at 12:50 PM.

Then , Richard had to gouge the back plate , grind , clean , heat , & weld . He started at 1:30 PM.

Manuel & Lonny had to work on the top of the tower . Crews had to work on the painters swing stage , support the painters in sitting the swing stage in between the shafts , wrap up the wires , & reroute the air lines . Crews were done at 11:20 AM. They returned to the site at 11:40 AM.

In the afternoon , crews had to work on the North tower shaft . They had to pull the beams 0.6 meter off the tower skins in order for the painters to blast & paint the beams & prepare the East tower ring beam for the welder to butterfly the edges .

Mathew had to work with the welders on various activities & he had to operate the winch lifting tools , materials to the top of the tower , & he had to work with the other crews on the ring beams

Ed & Bernie were on the site . They had to work with the welders . Check Ed 's report for the welders detailed activities .

Tower crews were done at 5:00 PM. They had to wrap up their tools & equipments. Crews left at 5:15 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 053 T-L01-SFW.053 Tower Lift 01 Strut Façades West Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 898 Date: 21-Aug-2013 Wednesday

Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	RICHARD CHOUNARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	APP	MANUEL VIGIL	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	APP	MATTHEW MULLING	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Equipment							Rental Company		
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
002295	WELDER, 600 AMP						No		
			8.00	2.00	0.00	0.00		<input type="checkbox"/>	
002294	WELDER, 600 AMP						No		
			8.00	0.00	0.00	0.00		<input type="checkbox"/>	