



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 902 Const Calendar Day: 448 Date: 26-Aug-2013 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

tower Activites

ABF crews came the site at 6:50 AM. Crews had to work on the skirt ring tower & work on the tower punch list . They started at 7:00 AM.

Richard , Lonny , Manuel , Mathew , Mardonio , & Roger had to work on the punch list at 53 & 8meters .

Roger & Mardonio had to work on the platform at 89 meters . Crews had to remove the North grating section , remove the hand rail , install , snug , tension the 4 bolts , place back the grating , & install the clips . They started at 7:30 AM. Crews were done at 9:45 AM.

After that , crews had to help the other crews on the grating at 53 meters . Crews were called at 1:00 PM. to work on other activities on the site . They left at 1:10 PM.

Richard , Lonny , Manuel , & Mathew had to work on the platform at 53 meters . Crews had to remove the top cover on the North façade , remove the hand rails , install , snug , tension the 4 bolts , & place back the top cover , install , & snug the bolts . They started at 7:20 AM.

In addition to that , crews had to work on house keeping . They had to clean the 4 shafts at 53 meters , pull out of the site all the excess materials that brought down on Sunday out of the site . Crews were done at 10:00 AM. Crews were done at 10:00 AM.

After that , crews had to set the grating , adjust , drill holes on the supporting T beams , install the clips , & tighten the screws . Roger & Mardonio had to help the crews on the grating . Crews started at 10:20 AM. They were done at 5:00 PM.

In the afternoon , Mathew had to place the neoprene seal around the shaft doors at 53 meters . He had to heat the doors , peel the seal , & press it against the steel . He started on the East tower shaft at 1;10 PM. He was done on the South shaft at 4:45 PM.

Richard Mathew C. & Mario had to work on the ring beam . Crews had to drive drift pins to align the holes between the tower shafts & the beams holes , install temporary bolts , & adjust the ring beams on the North , West , & South tower shafts & on the West shear plate . Crews were done at 5:00 PM.

Tower crews were done at 5:00 PM. They left at 5:15 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 053 T-L01-SFW.053 Tower Lift 01 Strut Façades West Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 902 Date: 26-Aug-2013 Monday

Ironworker	JNM	ROGELIO RUIZ	6.00	0.00	0.00	6.00		<input type="checkbox"/>	
Ironworker	JNM	MATTHEW COCHRAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	APP	MARIO ANGUIANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	MARDONIO PUENTE	6.00	0.00	0.00	6.00		<input type="checkbox"/>	
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	APP	MANUEL VIGIL	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	APP	MATTHEW MULLING	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Equipment							Rental Company		
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
002295	WELDER, 600 AMP						No	<input type="checkbox"/>	
			0.00	0.00	0.00	0.00			
002294	WELDER, 600 AMP						No	<input type="checkbox"/>	
			0.00	0.00	0.00	0.00			