



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 903 Const Calendar Day: 449 Date: 27-Aug-2013 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower activites

ABF crews came to the site at 6:50 AM. Crews had to work on the skirt ring beams & work on the landing platform at 53 meters . They started at 7:00 AM.

Roger , Lonny , John , Manuel , & Mathew had to work on the landing platform at 53 meters . Crews had to set the grating , adjust , drill holes , install the clips , & tighten the bolts . They started at 7:15 AM. They were done at 2:00 PM.

After that , crews had to work on house keeping . They had to remove all the excess materials , tools , equipments, & power & air hoses . Crews were done at 3:30 PM.

Then , Lonny & Mathew had to join the other crews on the skirt ring beams to the wend of the shift . Roger & John had to work on other activities on the site .

Richard , Eric , Mardonio , Mario , & Mathew had to work on the ring beams . Crews had to prepare the beams for the welders to weld the connections on the East tower shaft & on the East , West , North , & South shear plates

Mardonio had to work on the West shear plate . He had to grind the holes on the beams to align with the shear plate holes . Mario had to prepare his tools , equipments , & reroute the power line . He started on the West beam at 8:30 AM. He was done at 12:00 PM.

In the afternoon , Mardonio had to work on the C beam on the South tower shaft . Mardonio had to enlarge the holes in order for the bolts to go through . He started at 12:45 PM.

Mario & Mathew had to work on the D beams on the East & South tower shaft & they had to work on the South shear plate ring beam . Crews had to grind & bevel the edges of the beams . Crews had to prepare their tools , equipments, reroute the air & power lines . They started at 7:30 AM. They were done at 2:00 PM.

After that , crews had to work on the North tower shaft ring beams . They had to lift he beams , & install the temporary bolts for final check on the holes . They started at 2:10 PM.

Eric & Richard had to work on the connection on the ring beams on the East tower shaft . Crews had to Carbo Ark the edge of the C beam to remove the back plate , grind , clean , & prepare the beams to be installed & welded . Crews started at 8:00 AM. Crews were done at 12:00 PM.

In the afternoon , Richard had to mobilize his tools , equipments , & reroute the power lines . He was done at 2:00 PM. Richard had to grind , clean , heat , & weld . He started at 2:10 PM.

Tower crews were done at 5:00 PM. They left at 5:15 PM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 903

Date: 27-Aug-2013 Tuesday

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 053 T-L01-SFW.053 Tower Lift 01 Strut Façades West Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROGELIO RUIZ	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MARIO ANGUIANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MARDONIO MARTINEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOHN ROCHA	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLING	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002294	WELDER, 600 AMP	4.00	0.00	0.00	0.00		No	<input type="checkbox"/>

