



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 612 Const Calendar Day: 450 Date: 28-Aug-2013 Wednesday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

CCO-314 A354 rod testing

Today I was doing inspection for the CCO-314 work of A354, Grade BD rod testing. See the diary of Bob Brignano for additional details as he was also inspecting this work.

- At 07:00, I arrived at the pier-7 office.
- Throughout the shift, I was intermittently inspecting the work at the CCO-314 test rigs. See below for details of the work performed. Also, I helped Warren Collins do some as-built survey of suspender ropes.

At test rig #1 (Rod ID# B1-F4):

- No work was done as this test has been completed, & the samples of rods given to METS.

At test rig #2 (Rod ID# B2-F5):

- No work was done as this test has been completed, & the samples of rods given to METS.

At test rig #3 (Rod ID# S3-D2):

- The load was held 0.60 of ultimate throughout the day. This is a non-stressing day.
- Water levels in the wet chambers were checked throughout the day, & were good with the rod completely submerged.

At test rig #4 (Rod ID# S4-E2):

- The load was held 0.85 of ultimate throughout the day. This is a non-stressing day.
- Water levels in the wet chambers were checked throughout the day, & were good with the rod completely submerged. The live end had a moderate leak, but the water never dropped low enough to expose the rod.

Other:

- Occasionally, a laborer would come by to vacuum up water from the SWPPP containment areas.
- Some water needed to be transferred to the tanks at test rig #4. The water levels in these tanks were running low due to the moderate leaking at this test rig. 4 barrels of water were emptied from the tanks at test rig #2 (test completed), & then pumped into the tanks at test rig #4.

Labor hours for CCO-314 today:

- Zack MacDonald - Ironworker - 2 hours
- Barry Rothman - Ironworker - 2 hours
- Carlos (Pedro) Garcia - Laborer - 2 hours

04-0120F4 Bid Item: 067 C-PWS-SEW.067 Install Cable Shrouds East of W2

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wright, Doug

Diary #: 612

Date: 28-Aug-2013 Wednesday

Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor:		AMERICAN BRIDGE/FLUOR, A JV							
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	2.00	0.00	10.00	2 hours on CCO-314 today	<input type="checkbox"/>	
Ironworker	FOR	ROBERT RUSSELL	8.00	0.00	0.00	8.00	2 hours on CCO-314 today	<input type="checkbox"/>	
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00	2 hours on CCO-314 today	<input type="checkbox"/>	