



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:57 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 613 Const Calendar Day: 451 Date: 29-Aug-2013 Thursday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 07:00 PM Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

CCO-314 A354 rod testing

Today I was doing the regular inspection of the A354, Grade BD rods.

- At 07:00, I arrived at the pier-7 office.
- Throughout the morning, I accompanied Warren Collins to perform the inspection on the A354, Grade BD rods. We checked the following rods: 1) the PWS anchor rods Eastbound Cable anchorage; 2) the PWS anchor rods in Westbound Cable anchorage; 3) the tie rods in Eastbound & Westbound East saddles; 4) the anchor rods in Eastbound & Westbound East saddles; & 5) the B14 cable bracket rods at PPs 112, 114, & 116 (both Eastbound & Westbound).
- Throughout the afternoon, I accompanied Warren Collins & Lorraine Woo to perform the inspection on the A354, Grade BD rods. We checked the following rods: 1) the Tower saddle tie rods; 2) the Tower saddle turned rods; 3) the Tower saddle to Grillage anchor bolts; & 4) the Tower boom bolts.

