



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 6:42 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 221 Const Calendar Day: 459 Date: 06-Sep-2013 Friday
 Inspector Name: Altamirano, Victor Title: Transportation Engineer
 Inspection Type:
 Shift Hours: Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Work description.

Inspector(s): Victor Altamirano, D. Wright and B. Brignano

Date: 090613

Location: West of OTD building test area S3-D2

Weather: Sunny 73 degrees

Workers:

Field Work

Workers were prepping to conduct Load Step # 10 to a load of 0.85Fu (Fu=835,800 per letter 05.03.01-011957). At about 10:26 am, workers siphoned hose that provides water to the wet chamber. Once the load was increased on the rod, the Contractor stopped it when the reading was about 688 kips. Waited a few minutes and increased the load to 706 kips. They increased the load one more time until the load went up to 751.19 kips. Soon after workers reduce the load to about 740.70 kips (final load) and the loading was completed at about 10:33 am. Workers tightened nut located under the washer at about 10:38 am after METS received confirmation from the Acoustic personnel it was OK to tighten nut. In general, the inspectors prefer authorized personel to inform the acoustic personel before any activity that may cause the acoustic readings to spike. The final reading was about 710.3 kips with a target of 710.4 kips. No issues on this.

Office Work

Wrote my diary.

My Work Hours

8 hours total.



CCO-314 Bid Item: 001 0-RRR-EFA.314 E2 Remove, Replace & Test Rods

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	BARRY ROTHMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ZACURY SLIGER	0.00	0.00	0.00	0.00		<input type="checkbox"/>

