



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 917 Const Calendar Day: 465 Date: 12-Sep-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activitie

ABF crews came to the site at 7:00 AM. Crews had to work on the skirt erection , work on the skirt ring beam , & work on miscellaneous activities . They started at 7:10 AM.

Obra , Carlos , Jonathan , & Rene had to work on the skirt erection . Crews had to erect the East plate . They had to hook the spreader beam to the crane & to the plate , fly , adjust , set , level the base plate , place extra shims , align the holes with the ring beam , & release the crane . Crews started at 7:20 AM. They were done at 9:10 AM.

After that , crews had to work on Ringer 1 . They had to remove 2 counter weight blocks , mobilize the barge to the East side to work on the South East plates , & field drill 4 holes on the center beam on the North East corner plate . They started at 9:15 AM. Crews were done at 12:00 PM.

In the afternoon , the South East corner , plate , & the South center plates were delivered to the site . Crews had to prepare the South East plate to be erected , hook the spreader beam to the crane & to the plate set the shims on the top of the pedestal , disassemble & fly out of the site the South East scaffold. they started at 12:40 PM. Crews were done at 3:00 PM.

Then , Jeffery had to fly the skirt plate to the site , crews had to adjust the plate , set on the shims , set the top , shims , place the washers , & snug the rods , release the crane & the spreader beam . They started at 3:20 PM. Crews were done at 4:50 PM.

Lonny , & Mathew had to work on the ring beams on the East tower shaft , South shear plate , & South tower shaft . Crews had to install , snug , mark 1/2 turn , & tension the remaining bolts . They started at 7:15 AM. Crews were done at 9:50 AM.

After that , Lonny , Rene , Tony , & I had to test 10% of the bolts on the East ring beam . Crews started at 10:20 AM. They had to touch up the top bolts on the D skin beam They were done at 11:10 AM.

Then , crews had to work on the South shear plate & South tower shaft ring beams . They had to snug , mark 1/2 turn , & tension the bolts using the Enerpac high torque machine . They started on the South shear plate at 11:15 AM.

In the afternoon , crews had to work on the East tower shaft . Lonny & Michael had to set the top & bottom shims , brackets , stab the bolts , & place washers , & nuts . They started at 1:00 PM.

Carlos & Juan had to work on the dowels on the South East pedestal . Crews had to clean the holes , inject 2 kind epoxy , & stab # 19 bars . Crews started at 9:30 AM. They were done at 10:00 AM.

In addition to that , crews had to wrap the lower section of the rods on the pedestal with Denso tape . They started at 10:20 AM.

Jeffery had to operate the barge crane . Neil & Justin had to work on the barges & work with the erection crews on the rigging .

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 917

Date: 12-Sep-2013 Thursday

Tower crews were done at 4:50 PM. They had to wrap up their tools & equipments . Crews left at 5:00 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4	Bid Item: 053	T-L01-ANE.053	Tower Lift 01 Walkway Grating and Access Tower NE
AMERICAN BRIDGE/FLUOR, A JV			

CCO-079	Bid Item: 001	T-MEP-ALS.079	Tower Base MEP
AMERICAN BRIDGE/FLUOR, A JV			

CCO-098	Bid Item: 001	T-TSD-ALS.098	Tower Skirt Details
AMERICAN BRIDGE/FLUOR, A JV			

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	NEIL CALDWELL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JR. JOSE AVILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	JUSTIN GARRETT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	PAUL FAMBRINI	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
000747	Ringer No. 1 Barge					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		<input type="checkbox"/>

