



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 6:41 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 227 Const Calendar Day: 466 Date: 13-Sep-2013 Friday
Inspector Name: Altamirano, Victor Title: Transportation Engineer
Inspection Type:
Shift Hours: Break: Over Time:
Federal ID:
Location:
Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60
Precipitation Condition

Working Day [checked] If no, explain:

Diary:

Dispute

Work description.

[checkbox]

Inspector(s): Victor Altamirano
Date: 091313
Location: West of OTD building test area S3-D2
Weather: Partly cloudy / 70 degrees
Field Work

Workers cleaned and organized the job site around test rigs # 3 and throughout the site. The laborer was scooping up sand that made it on the ground that was left from the sand bags breaking. Workers were removing the traffic plates from the stressing side of test rig # 3 after yesterday's breaking of the rod. Three pallets of dirty water in 4 barrels were moved to the warehouse. Workers also consolidated sand bags onto pallets from test rig # 3. Workers also moved the tents adjacent to the next testing area. Test rigs 5 through 11 were expected to arrive today or Monday, however, did not arrive Friday.

Office Work

Wrote my diary of yesterday's work.

Workers

Iron Workers: Robert Martell & Barry Rothman.

Laborer: Pedro

ABF : P. Fikse was present intermittently.

V. Altamirano Work Hours 8 hours total.

CCO-314 Bid Item: 001 0-RRR-EFA.314 E2 Remove, Replace & Test Rods

AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows for Contractor: AMERICAN BRIDGE/FLUOR, A JV, Ironworker ROBERT MARTELL, Ironworker BARRY ROTHMAN.

