



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 927 Const Calendar Day: 477 Date: 24-Sep-2013 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 05-Oct-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 7:00 AM. Crews had to work on (CCO # 98) they had to work on the skirt erection & welding . They started at 7:00 AM.

Obra , Carlos , Jacob , Jonathan , & Rene had to work on the skirt . Crews had to work with the painters on the East platform . They had to full out of the site , fly , & set on the barge . They started at 7:15 AM. Crews were done at 8:15 AM.

In addition to that , crews had to prepare the North East corner & the North West plate . Crews had to remove the stopper plates , adjust the ladders , & set the planks to walk on . They were done at 9:00 AM.

After that , crews had to hook the crane to the North East corner , fly , set , adjust , install , & snug temporary bolts , remove the bolts , fly & set on the barge . They started at 9:05 AM. Crews were done at 10:15 AM.

They started on the North West plate at 10:40 AM. Crews were done at 12:00 PM. Crews had hard time adjusting the plate & aligning the holes . Some of the holes need to be oversized in order to install the bolts .

In the afternoon , crews had to work on the work on the North East corner & plate for the 2nd time . They started at 12:40 PM. Crews were done at 4:15 PM.

Then , crews had to work on the preparations for the erection of the West center plate , work on house keeping , & work on miscellaneous activities to the end of the shift .

Jeffery had to operate the barge crane , Justin & Neil had to work on the crane rigging in & out of the site .

Rick , Guowu , Ma , Paul , Reggie , & Kit had to work on the skirt seam welds . Crews had to prepare their tools , equipments , reroute the gas & power lines . They were done at 7:15 AM.

Rick had to work on the South East corner plate . He started at 7:20 AM. Rick had to use the adjustment brackets to align the holes .

Kit had to work on the North East plate & the center plate base plate weld . Ma had to weld back plate , clean , grind , heat , & weld . He started at 7:20 AM.

Paul had to work on the South East corner & plate . He had to grind the remaining portion of the weld . He started at 7:20 AM. He was done at 2:00 PM.

After that , Paul joined Reggie on the North West plate to the end of the shift . He had to grind the edge of the plate . He started at 2:15 PM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 927

Date: 24-Sep-2013 **Tuesday**

Ma had to work on the North East corner & North center plate . He had to grind the weld . Ma had to stop for 1 hour when the iron worker had to erect the North East corner .

Wu had to work on the South East corner & South center plate . He had to grind the remaining portion of the weld . He started at 7:20 AM. He was done at 8:30 AM.

After that , Wu had to work with Reggie on the North center plate . He had to grind the edge of the plate . He was done at 11:30 AM.

In the afternoon , Wu had to work on the North West corner with the center plate . He started at 12:45 PM.

Reggie had to work with Rick , he had to remove the remaining lifting lugs , & he had to set & cut the excess steel on the North center plate . He started at 7:20 AM. He was done at 12:00 PM.

In the afternoon , Reggie had to lay out & the edge North West plate . He had to cut from 25 mm. on the bottom & 13 mm. on the top He started at 1:00 PM. He was done 3:00 PM.

Then , he had to lay out for the cuts on the West center plate . Reggie have to cut 25 mm. from the bottom to 13 & 20 mm . on the top edges . He started at 3:45 PM.

Jojo , & Tony were on the site . They had to work with the welders , VT , & MT the welds . Check Jojo 's report for the welders detailed activities .

Tower crews were done at 4:50 PM. They had to wrap up their tools & equipments . Crews left at 5:00 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE
AMERICAN BRIDGE/FLUOR, A JV

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP
AMERICAN BRIDGE/FLUOR, A JV

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	JNM	JUSTIN GARRETT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 927 **Date:** 24-Sep-2013 **Tuesday**

Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	PAUL FAMBRINI	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Operator	JNM	NEIL CALDWELL	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	0.00	10.00	<input type="checkbox"/>

Equipment

Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
000743	Marine, Barge, Flexifloat 1 EM1010					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		
2295	WELDER, 600 AMP					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		
2294	WELDER, 600 AMP					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		
000747	Ringer No. 1 Barge					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		