



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 937 Const Calendar Day: 488 Date: 05-Oct-2013 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 12:30 pm Break: 00:30 Over Time: 05:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the Electro Slag Weld repairs , work on the skirt seam welding & work on miscellaneous activities . They started at 7:00 AM.

Kit , Guowu , Ma , & Paul had to work on the welds . Crews had to prepare their tools & equipments . They were done at 7:10 AM.

Kit & Ma had to work on the Electro Slag Weld repairs . Kit had to work on joint J . Face A . Ma had to work with kit . Crews had to clean , grind , heat , & weld . They started at 7:20 AM.

Wu had to work on weld access holes on the West center plate . Wu had to clean & grind the base plate , tack weld the blocking plates , heat , & weld . He started on he North weld access hole at 7:20 AM. He was done at 9:00 AM.

After that , he had to wok on the South access hole. He started at 9;15 AM. Following the same procedures as on the North access hole . He was done at 11:30 AM.

Then , he had to work on the base plate on the North East corner & plate . Wu had to cut comer sharp edges 45 degrees . Wu had to cut 2 corners to demonstrate for the remaining 10 corners , & he had to prepare the base plate for the North East corner with the North center plate to extend the base plate 75 mm. & weld the seam . He started at 11:15 AM.

Paul had to work on the base plate welds . He had to grind the remaining 4seam welds . Paul had to prepare his tools , equipments , & reroute the power line . He was done at 7:20 AM. He started on the North East corner .

In addition to that , he had to work with Wu on the base plates & on grinding the sharp corner edges on the North East corner .

Ed , Jessie , & Salvador were on the site . They had to work with the welders , VT , & MT the welds . Check Ed 's report for the welders detailed activities .

Jose & Carlos had to work on house keeping inside & outside the tower shafts . & they had to work on the top working platforms for the welders on the skirt .

Tower crews were done at 2:50 PM. They had to wrap up their tools & equipments . Crews left at 3:10 PM.

Matt & I had to survey the top of the footing at E - 2 , E - 3 , & E - 4 . We started at 10:30 AM. We were done at 11:30 AM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 937 **Date:** 05-Oct-2013 **Saturday**

Laraine had to cover the tower activities after 11:00 AM.

In the office , I had to wok on my report . I was done at 12:30 PM.

04-0120F4	Bid Item: 052	T-L02-TNE.052	Tower Lift 02 Tower NE Furnish structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4	Bid Item: 053	T-L01-ANE.053	Tower Lift 01 Walkway Grating and Access Tower NE
AMERICAN BRIDGE/FLUOR, A JV			

--

CCO-079	Bid Item: 001	T-MEP-ALS.079	Tower Base MEP
AMERICAN BRIDGE/FLUOR, A JV			

--

CCO-098	Bid Item: 001	T-TSD-ALS.098	Tower Skirt Details
AMERICAN BRIDGE/FLUOR, A JV			

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	PAUL FAMBRINI	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	0.00	8.00	0.00	8.00		<input type="checkbox"/>

Equipment						Rental Company	Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
2295	WELDER, 600 AMP					No	<input type="checkbox"/>
		0.00	8.00	0.00	0.00		<input type="checkbox"/>
2294	WELDER, 600 AMP					No	<input type="checkbox"/>
		0.00	8.00	0.00	0.00		<input type="checkbox"/>