



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:16 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 917 Const Calendar Day: 490 Date: 07-Oct-2013 Monday
 Inspector Name: Brignano, Bob Title: Transportation Engineer
 Inspection Type:
 Shift Hours: Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition clear

Working Day If no, explain:

Diary:

Dispute

General Comments

There is no inspection by me today, because I am in Jury Duty (JD leave). The CCO 314 work is inspected by Doug Wright.

CCO 314, SAMPLING AND TESTING A354 GRADE BD MATERIAL:

ABF previously set Test Rigs #5 through #7 on the slabs but did not do any further work. Today, they drill holes in the concrete slabs to anchor those test rigs. This involves using the test rig holes as templates to drill pilot holes (correctly relate all holes and check for rebar interferences), moving the test rigs, and drilling the holes full size. This work is by ironworkers Barry Rothman and Rob Martell for a portion of the day during their 0700 to 1730, 10-hour shift. Ironworker general foreman James Sturgeon also works on this operation for a portion of the day.

ABF Engineers Paul Fikse and Kelvin Chen spend part of today working in the office and field on CCO 314 issues.

There is idle/standby equipment previously at the work area as follows: Generator (MQ Power 25 - ABF ID 000008) and hydraulic pump (Powerteam). The following equipment is moved to the work area and used today: Compressor (IR P185R - ABF ID 002078), Generator (Whisperwatt 7000 - ABF ID 000009), and Generator (Whisperwatt 7000 - ABF ID 002342). A Kubota cart, Extendable Forklift, and Small Forklift (Hyster 120 - ABF ID 002351) are also in use at the work site.

Note that there is k-rail at this work area. Some of the k-rail is rented and addressed by the rental agreement. Some of the k-rail is ABF's k-rail (27 pcs @20' and 8 pcs @10') used on site and paid as rented from ABF on a daily basis.

The agreed extra work with ABF is as follows:

- Engineer Kelvin Chen - 2 hrs
- Ironworker General Foreman James Sturgeon - 4 hrs Reg
- Ironworker Rob Martell - 4 hrs Reg
- Ironworker Barry Rothman - 4 hrs Reg
- Extendable Forklift - 1 hr Reg
- Small Forklift - 2 hrs Reg
- Compressor - 4 hrs Reg
- Generator - 4 hrs Reg
- Kubota Cart - 2 hrs Reg



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Brignano, Bob **Diary #:** 917 **Date:** 07-Oct-2013 **Monday**

Drill (2 ea) - 8 hrs Reg Radios (3 radios) - 12 hrs k-rail: 27 pcs @20' and 8 pcs @10' See the attached Extra Work Order - Signed with ABF for CCO 314 work
--

