



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 946 Const Calendar Day: 499 Date: 16-Oct-2013 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on the skirt & work on miscellaneous activities . They started at 7:05 AM.

Obra , Carlos , Jonathan , & Rene had to work on the West top skirt . Crews had to remove the West ladder , reroute the hoses air , gas , power lines , & remove the hand rails . They started at 7:10 AM. Crews were done at 7:35 AM. ,

After that , crews had to hook the West top skirt center plate , fly , set , drive drift pins to align the holes install temporary bolts , mark the excess steel on the sides , fly , set the plate on the barge , & release the crane .They started at 7:40 AM.

In addition to that , crews had to set the ladder & the hand rails back . They were done at 9:00 AM. Then , crews had to work inside the skirt . They had to trim the 2 stiffeners on the lower South East corner , grind , & smooth the edges in order to set he plate washers & the nuts . Place the remaining plate washers for the rods on the pedestal . They were done at 11:00 AM.

Crews had to drill 2 holes on each of the East & West shear plates . Crews had to prepare their tools , equipments reroute the power line & drill the holes . They started on the West shear plate at 11:10 AM. Crews had to use the crane & the basket to reach the site . Crews were done at 12:00 PM.

In the afternoon, crews had to drill the holes on the East shear plate . They started at 12:45 PM. Crews were done at 3:00 PM.

After that , crews had to hook the crane to the skirt top shim for the C skin on the East tower shaft , fly , set , drive drift pins to align the holes , set the plate washer strips , & install the bolts . They started at 3:20 PM. Crews were done at 4:50 PM.

Ringer 1 crane could not reach the C skin on the East shaft . The tug boats had to mobilize the elevator assigned crane to the South East corner at 2:30 PM. Rick had to operate the crane . Ryan had to work on the rigging .

Nicholas had to operate the South side barge crane . Matt had to work on the rigging & he had to work with the erection crews .

Reggie & Wu had to work on the West top skirt plate . Crews had to cut & bevel the edges of the plate They had to prepare the their tools , equipments , set the track , machine , connect the gas line , cut , & bevel the edges of the plate . They started at 9:10 AM. Crews were done at 11:30 AM.

Jose & Carlos had to work on miscellaneous activities on the tower . Crews had to work on house keeping inside & outside of the tower for the entire shift . Crews were done at 4:50 PM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 946

Date: 16-Oct-2013

Wednesday

Tower crews were done at 4:50 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM. Rene left at 3:15 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE

AMERICAN BRIDGE/FLUOR, A JV

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP

AMERICAN BRIDGE/FLUOR, A JV

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	APP	MATTHEW MORTON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000743	Marine, Barge, Flexifloat 1 EM1010						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
002321	Equipment, Crane, 90 Ton Rough Terrain						No	
		2.00	0.00	0.00	0.00			<input type="checkbox"/>
000747	Ringer No. 1 Barge						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 946

Date: 16-Oct-2013

Wednesday

