



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 948 Const Calendar Day: 501 Date: 18-Oct-2013 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF iron workers came to the site at 7:45 AM. The labors came at 12:45 PM. Crews had to work on the pedestal concrete extension & on the pedestal grout forms .

Carlos & Jonathan had to work on the concrete extension for the pedestal . Crews had to drill & bond the dowels using 2 kind epoxy . They had to prepare their tools , equipments, reroute the air & power lines They were done at 9:00 AM.

After that , crews had to lay out for the vertical dowels at 0.1 meter at center . Some areas at 0.07 meter at center with the skirt plate pour areas . Crews started on the North West corner pedestal at 9:05 AM. Then , on the North East corner pedestal .

In addition to that , crews had to inject epoxy in the previously drilled holes & stab the dowels . Crews were done at 2:50 PM.

Then , crews had to lay out for the remaining holes on the pedestal South East & South West corners drill , & clean the area . They started at 3:30 PM.

Jose Avilos , Froylan , & Jose P had to work on the grout forms for the skirt base plate pad . Crews had to prepare their tools , equipments, & reroute the power lines . They were done at 1;00 PM.

Crews started on the South East corner & East side at 1:05 PM. They had to set 0.05 X 0.1 meter lumber , drill , nail , & caulk the lumber with the side wall of the pedestal .

Crews stopped at 3:20 PM. to mobilize & work on the North side corners . They started at 3:20 PM.

Tower crews left at 5:10 PM.

In the office , I had to work on my report . I was done at 4:30 PM.

04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 948 Date: 18-Oct-2013 Friday

04-0120F4	Bid Item: 053	T-L01-ANE.053	Tower Lift 01 Walkway Grating and Access Tower NE
AMERICAN BRIDGE/FLUOR, A JV			

CCO-079	Bid Item: 001	T-MEP-ALS.079	Tower Base MEP
AMERICAN BRIDGE/FLUOR, A JV			

CCO-098	Bid Item: 001	T-TSD-ALS.098	Tower Skirt Details
AMERICAN BRIDGE/FLUOR, A JV			

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE PRADO	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>

