



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 950 Const Calendar Day: 504 Date: 21-Oct-2013 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activites**

ABF crews came to the site after the safety meeting at 7:30 AM. Crews had to work on the pedestal concrete extension , work on the base plate grout pad form . & work on the Electro Slag Weld repairs . They started at 7:30 AM.

Rick , Donald , Guowu , Ma , Mike , Paul , Ray , & Reggie had to work on the Electro Slag Weld repairs . Crews had to prepare their tools & equipments. They were done at 8:00 AM.

Rick & Paul had to work on the skirt seam repair for the South East corner & the South center place . Crews had to remove the back bar , grind , clean , heat , & Weld . They started at 8:30 AM.

Mike had to work on Joint E . Face B. He had to heat & excavate the weld . He started at 7:45 AM.

Donald had to work on joint J . Face B . Donald had to grind , clean , heat , & weld . He started at 7:50 AM.

Ray ( Ernest ) had to work on joint B . Face B . Ray had to grind , clean , heat , & weld . He started at 8:00 AM. Ernest was called at 2:00 PM. to work on E - 2 . He left at 2:10 PM.

Wu & Ma had to work on Joint E . Face B crews had to clean , grind , & work with the welders in all areas .

Reggie & Paul had to wok on the heating blankets for all welders , work with the all crews in all areas .

Joe , Simon , Bernie , & Jessie were on the site . They had to work with the welders . Check Joe & Simon 's reports for the welders detailed activities .

Carlos & Jonathan had to work on the pedestal concrete extension . Crews had to work on the South East & West pedestals . They had to clean the holes , inject 2 kind epoxy , & stab # 19 bars in the vertical & horizontal holes . They started on side of the South East corner at 7:45 AM. Crews were done at 8:25 AM.

After that , crews had to work on both sides of the South West pedestal . They started at 8:30 AM. Crews were done at 9:40 AM.

Then , crews had to work on house keeping . They had to pull out of the site their tools , equipments , the excess materials , clean , & vacuum the site . They were done at 1:00 PM. Crews had to wrap up . They left at 1:15 PM.

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 950

**Date:** 21-Oct-2013

**Monday**

Froylan , Jose , & Victor had to work n the base plate grout form . Crews continued to outer face of the pedestal . They had to close the base board on the East side . Crews started at 7:45 AM.

In addition to that , crews had to caulk between the side walls of the pedestal & the base boards . They were done at 12:00 PM.

After that , crews had to work on the South East high pedestal . They had to set vertical support for the plywood panels at 1.0 meter . They started at 12;45 PM.

Carlos had to work on house keeping inside the skirt . He had to clean the top of the pedestal , work inside the tower shafts , & clean the top of the footing box .

Tower crews were done at 5:00 PM. They left at 5:10 PM.

In the office . I had to work on my report . I was done at 4:30 PM.

**04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE**

AMERICAN BRIDGE/FLUOR, A JV

**CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP**

AMERICAN BRIDGE/FLUOR, A JV

**CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	6.00	0.00	0.00	6.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
000743	Marine, Barge, Flexifloat 1 EM1010						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
000747	Ringer No. 1 Barge						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			

