



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 952 Const Calendar Day: 506 Date: 23-Oct-2013 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:55 AM. Crews had to work on the Electro Slag Weld repair , & work on the skirt base plate grout pad form . They started at 7:00 AM.

Froylan & Jose P. had to work on the skirt base plate grout pad forms , on the outside . Crews continued to work on the East side of the tower . They had to add 19 mm. Plywood strips on the top of the 0.05 X 0.1 meter lumber for the panel stick out . Set the back support at 0.6 meter at center , place the plywood panels , & secure them with screws . They started at 7:15 AM. Crews were done at 2:00 PM.

After that , crews had to mobilize to complete the work on the West side . They started at 2:30 PM.

Jose Avila had to work with inside & outside crews . He had to supply materials , check for measurements , & help with caulking .

Victor & Carlos had to work inside the skit on the skirt base plate grout pad form . Crews had to work on the South West pedestal . They had to set the base boards on the top of the pedestal , caulk the edge of the boards , & cut to size the plywood panels .

In addition to that , crews had to form around the vertical post at the outer edge of the pedestal . They started on the South west corner at 7:20 AM. Crews were done at 12:00 PM.

After that , crews had to work on the pedestal South East corner . Following the same procedures as on the previous pedestal . They started at 12:40 PM.

Rogelio & Jose Avilos came to the site at 12:40 PM. Crews had to work on the base boards on the North & East sides . Crews had to level the base boards , drill , secure them nails , & caulk between the side walls of the pedestal & the base boards . They started on the East side at 12:45 PM. Crews were done at 2:30 PM. They started on the North side at 2:35 PM. Crews were done at 3:45 PM. They started on the West side at 3:50 PM.

Jose Jr . Came to the site at 2:45 PM. He had to work with the inside crews . Jose had to caulk between the pedestal side walls & the lumber . He started at 2:50 PM.

Rick , Donald , Guowu , Ma , Mike , Paul , & Reggie had to work on the Electro Slag Weld repairs . Crews had to prepare their tools & equipments. They were done at 7:20 AM.

Rick had to work & finish the weld on Joint G. face B . He started at 7:15 AM. He was done at 2:00 PM. After that , he had to mobilize his tools & equipments to work on Joint E . Face B . Rick had to clean , grind , & weld . He started at 2:30 PM.

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 952

**Date:** 23-Oct-2013

**Wednesday**

Mike had to work on Joint E . Face B. He had to clean , grind & weld below the diaphragm at 9 meters . He started at 7:20 AM.

Donald had to work on joint J . Face B . Donald had to grind , clean , heat , & weld . He started at 7:50 AM.

Wu had to grind the South Ears seam weld on the skirt for the 2nd day . Wu started at 7:15 AM. He was done at 9:00 AM.

After that , Wu joined had to grind Joint D . Face B . He started at 9:30 AM. .

Ma had to work on Joint E . Face B . He had to clean , grind , & work with Rick for the entire shift .

Reggie & Paul had to wok on the heating blankets for all welders , work with the all crews in all areas .

Joe , Simon , Bernie , Jessie , & Benificio were on the site . They had to work with the welders , VT & UT the weld on the South center skirt . Check Joe & Simon 's reports for the welders detailed activities .

Tower crews were done at 4:50 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

**04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 078 T-L01-ENW.078 Tower Lift 01 External Paint Tower NW**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
2297	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
2296	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
2295	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
2294	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Daouk, Sami    **Diary #:** 952    **Date:** 23-Oct-2013    **Wednesday**

*E0070562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0020562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>

**CCO-079      Bid Item: 001      T-MEP-ALS.079      Tower Base MEP**  
 AMERICAN BRIDGE/FLUOR, A JV

**CCO-098      Bid Item: 001      T-TSD-ALS.098      Tower Skirt Details**  
 AMERICAN BRIDGE/FLUOR, A JV

<b>Labor</b>								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	JR. JOSE AVILA	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>