



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 953 Const Calendar Day: 507 Date: 24-Oct-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on the Electro Slag Weld repair , & work on the skirt base plate grout pad form . They started at 7:00 AM.

Rick , Guowu , Ma , Mike , Paul , & Reggie had to work on the Electro Slag Weld repairs . Crews had to prepare their tools & equipments. They were done at 7:20 AM.

Rick had to work on Joint J . Face B . Rick had to clean , grind , & weld . He started at 7:15 AM. He was done at 12:05 PM.

After that , he had to mobilize & work on Joint E . Face B between 9 & 13 meters . He started at 12:50 PM. Rick had to clean , grind , Heat , & weld .

Mike had to work on Joint E . Face B. He had to clean , grind & weld . He started at 7:20 AM. He was done at 1:30 PM.

After that , he had to mobilize his tools , equipments, to work on Joint D . Face A . Mike had to clean , grind , & weld . He started at 2:30 PM.

Wu had to grind E between 9 & 13 meters . & Ma had to grind joint E . Face B between 3 & 9 meters . & they had to work with the other crews in all areas .

Reggie & Paul had to wok on the heating blankets for all welders , work with the all crews in all areas .

Joe , Simon , Bernie , Jessie , & Benificio were on the site . They had to work with the welders , VT & MT the welds . Check Joe & Simon 's reports for the welders detailed activities .

Jose A , Carlos , Froylan , Jose Avalos , Jose Jr. , Jose P . Rogelio , & Victor had to work on the base plate grout pad forms . Crews had to prepare their tools & equipments . They were done at 7:15 AM.

Froylan , & Jose P. had to work on the outer forms . Crews continued to set the panels on the West & North sides . They started at 7:20 AM. Crews were done on the West side at 10:45 AM. They started on the North side at 10:50 AM.

Victor , & Carlos had to work on the South East & South West corners inside the skirt . Crews had to set the base boards around the base plates & the center vertical posts , set the side panels , & secure them with nails . They started on the South East corner at 7:20 AM. Crews were done at 2:30 PM. They started on the South West corner at 2:35 PM.

In addition to that , crews had to block the edges of the grout pad with the pedestal side walls .

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 953

Date: 24-Oct-2013

Thursday

Jose Avalos & Rogelio had to work inside the skirt on the base board around the side walls of the pedestals on & South sides . They had to cut to size the base boards , drill , & secure them with nails . Crews started on the West side at 7:15 AM. They were done at 9:30 AM. Crews had to set the base boards for the North East corner .

In addition to that , crews had to set the base boards on the pedestal North East corner & caulk between the side walls of the pedestal & the base boards . Crews were done at 11:00 AM.

After that , crews had to cut the vertical support , trim the sides , bevel the edge of the back panels , carry the materials inside the skirt . They were done at set at 0.6 meter at center , & secure them with screws . They started at 11:10 AM. Crews were done at 12:00 PM.

In the afternoon , crews had to trim the vertical supports , set at 0.6 meter at center , plumb , & secure them with screws . They started on the East side at 12:40 PM.

Jose Avila & Carlos ha had to work on miscellaneous activities on the site & they had to work with all crews inside & outside the skirt . Crews had to work on house keeping , supply materials to the crews , & help with caulking .

In the office , I had to work on my report . I was done at 4:30 PM. Laraine had to cover the tower activities after 4:00 PM.

04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 078 T-L01-ENW.078 Tower Lift 01 External Paint Tower NW

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0050562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
*E0020562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
2295	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
2294	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 953 Date: 24-Oct-2013 Thursday

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP
 AMERICAN BRIDGE/FLUOR, A JV

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JR. JOSE AVILA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000743	Marine, Barge, Flexifloat 1 EM1010						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
000747	Ringer No. 1 Barge						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			

