



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 954 Const Calendar Day: 508 Date: 25-Oct-2013 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on the Electro Slag Weld repairs & work on the skirt base plate grout pad forms . They started at 7:00 AM.

Rick , Donald , Ernest , Guowu , Ma , Mike , Paul , & Reggie had to work on the Electro Slag Weld repairs . Crews had to prepare their tools & equipments. They were done at 7:10 AM.

Rick had to work on Joint E . Face B . Rick had to clean , grind , & weld . He started at 7:15 AM. He was done at 4:30 PM.

Mike had to work on Joint D . Face A. He had to clean , grind , & weld . He started at 7:20 AM. He was done at 3:00 PM. Mike had to wrap up his tools . He left at 3:10 PM.

Donald had to work on Joint J . Face B . He had to heat & excavate the weld . Donald had to prepare his tools , equipments , reroute the air & power lines . He was done at 8:00 AM. He started to heat the joint at 8:05 AM.

Ernest came to the site at 8:05 AM. Ernest had to work on joint G . Face B . He had to prepare his tools , equipments , reroute the power line clean , grind , heat , & weld . He started at 8:15 AM.

Wu had to grind joint E between 9 & 13 meters & Ma had to work with Donald . He had to grind Joint J Face B between 3 & 9 meters . Crews had to work with the other crews in all areas .

Reggie & Paul had to wok on the heating blankets for all welders , supply materials , & work with all crews in all areas .

Joe , Jojo , Bernie , Benificio , Jessie , & Tony were on the site . They had to work with the welders , VT , MT , & UT the welds . Check Joe & Jojo 's reports for the welders detailed activities .

Jose Avila , Carlos , Froylan , Jose Avalos , Jose A Jr. , Rogelio , & Vector had to work on the base plate grout pad forms . Crews had to prepare their tools , equipments , & reroute the power lines . They were done at 7:15 AM.

Froylan & Jose P continued to work on the North East corner & side . Crews had to set the vertical support , panel , level & secure them with screws . They started at 7:20 AM. Crews were done at 1:30 PM.

After that , crews had to mobilize their tools & equipments to work with the other crews inside the skirt to the end of the shift . They started on the West side at 1:45 PM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 954

Date: 25-Oct-2013

Friday

Jose Avalos & Rogelio had to work inside the skirt on the North East corner , East & North sides . Crews continued to set the vertical supports , panel , level , & secure them with screws . They started at 7:15 AM. Crews were done at 1:00 PM.

After that , crews had to work on the South side . They started at 1:05 PM.

Victor & Jose Jr. had to work on the South West & North West corners . Crews continued to set the panels , & close the sides of the pedestals on the remaining 3 corners . They started at 7:15 AM.

In addition to that , all crews had to caulk between the base boards , panels & between the side walls of the pedestal & the base boards .

Jose Avila & Carlos ha had to work on miscellaneous activities on the site & they had to work with all crews inside & outside the skirt . Crews had to work on house keeping , supply materials to the crews , help with caulking , & wet the top of the concrete on the South side corners

In the office , I had to work on my report . I was done at 4:30 PM. Laraine had to cover the tower activities after 4:00 PM.

04-0120F4	Bid Item: 052	T-L02-TNE.052	Tower Lift 02 Tower NE Furnish structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 053	T-L01-ANE.053	Tower Lift 01 Walkway Grating and Access Tower NE
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 078	T-L01-ENW.078	Tower Lift 01 External Paint Tower NW
AMERICAN BRIDGE/FLUOR, A JV			

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ERNEST CONNOR	7.00	2.00	0.00	9.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
2297	WELDER, 600 AMP	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>
2296	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
2295	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
2294	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0070562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 954 Date: 25-Oct-2013 Friday

*E0030562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0020562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP
 AMERICAN BRIDGE/FLUOR, A JV

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details
 AMERICAN BRIDGE/FLUOR, A JV

Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks		Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Semi-Skilled Laborer	APP	JR. JOSE AVILA	8.00	2.00	0.00	10.00			<input type="checkbox"/>
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	8.00	2.00	0.00	10.00			<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	2.00	0.00	10.00			<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00			<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00			<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	8.00	2.00	0.00	10.00			<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	8.00	2.00	0.00	10.00			<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00			<input type="checkbox"/>