



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 955 Const Calendar Day: 509 Date: 26-Oct-2013 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 3:30 PM Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:55 AM. Crews had to work on the Electro Slag Weld repairs & work on the skirt base plate grout pad forms . They started at 7:00 AM.

Rick , Donald , Ernest , Guowu , Ma , Paul , & Reggie had to work on the Electro Slag Weld repairs . Crews had to prepare their tools & equipments. They were done at 7:10 AM.

Rick had to work on Joint E . Face B . Rick had to clean , grind , & weld . He started at 7:15 AM. He was done at 2:30 PM.

Donald had to work on Joint J . Face B . He had to heat & excavate the weld . He started to heat the joint at 7:15 AM.

Ernest had to work on joint G . Face B . He clean , grind , heat , & weld . He started at 7:15 AM. He was done at 11:30 AM. Ernest had to wrap up his tools & equipments. He left at 12:40 PM.

Wu had to grind Joint D . Face B . & Ma had to work with Donald on joint J . Face B between 3 & 9 meters . & they had to work with the other crews in all areas .

Reggie & Paul had to wok on the heating blankets for all welders & work with the all crews in all areas .

Jessie had to work on CCO # 358 . He had to UT Joint Q . Face A . He started at 8:00 AM. He was done at 10:30 AM. Jessie had to work on his report . He was done at 11:00 AM.  
 ( For CCO # 358 . For Jessie 3.0 Hours Over Time )

Joe , Benificio , & Jessie were on the site . They had to work with the welders , VT , MT . & UT the welds . Check Joe 's report for the welders detailed activities .

Jose Avila , Carlos , Froylan , Jose Jr. , Jose Avalos , Jose P . Rogelio , & Vector had to work on the skirt base plate grout pad forms .

Vector & Jose Jr. continued to work on the pedestal North side corners block outs . They had to close the gaps between the edges of the base plate & the side walls of the pedestal . Crews had to cut to size the plywood , caulk between the side walls & the plywood , & install kickers . They started at 715 AM. Crews were done at 10:00 AM.

After that , Jose Jr. had to work on miscellaneous activities on the site . Vector had to work on the final check on the forms , add more caulking where is required , He left at 12:00 PM. .

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 955

**Date:** 26-Oct-2013

**Saturday**

Jose Avalos & Rogelio had to mobilize & set their tools & equipments on the North side . They were done at 7:30 AM. Crews had to set 19 mm. plywood strips for the base board stick out , set the vertical support , caulk , set the back panels , & secure them with screws . They started at 7:35 AM. Crews were done at 12:00 PM.

After that , crews had to work on final check on the forms . They had to add more supports , caulking , check for loose forms , & work on house keeping .

Froylan & Jose P. had to work on West side . Crews continued to set the vertical support , place the back panels , caulk between the base boards & the plywood panels , & secure them with nails . They started at 7:15 AM. Crews were done at 1:00 PM.

In the afternoon , crews had to work house keeping , check on the forms caulking & supports .

Jose Avila & Carlos had to work on miscellaneous activities . They had to work with all crews , work on house keeping , supply materials to the crews , & help with caulking

Tower crews were done at 2:50 PM. They had to wrap up their tools & equipments . Crews left at 3:10 PM.

In the office , I had to work on my report . I was done at 3:30 PM.

**04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 078 T-L01-ENW.078 Tower Lift 01 External Paint Tower NW**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ERNEST CONNORS	0.00	5.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	Reggie Humphry	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PAUL FAMBRINI	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	0.00	8.00	0.00	8.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
2295	WELDER, 600 AMP						No	<input type="checkbox"/>
		0.00	5.00	0.00	0.00			
2294	WELDER, 600 AMP						No	<input type="checkbox"/>
		0.00	8.00	0.00	0.00			
*E0070562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		0.00	8.00	0.00	0.00			
*E0030562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		0.00	5.00	0.00	0.00			



## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Daouk, Sami    Diary #: 955    Date: 26-Oct-2013    Saturday

*E0020562	WELDING EQUIPMENT							No	<input type="checkbox"/>
	0.00    8.00    0.00    0.00								
<b>CCO-079</b>	<b>Bid Item: 001</b>	<b>T-MEP-ALS.079</b>	<b>Tower Base MEP</b>						
AMERICAN BRIDGE/FLUOR, A JV									
<b>CCO-098</b>	<b>Bid Item: 001</b>	<b>T-TSD-ALS.098</b>	<b>Tower Skirt Details</b>						
AMERICAN BRIDGE/FLUOR, A JV									
<b>Labor</b>									
<b>Trade</b>	<b>Class</b>	<b>Name</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>DT Hrs</b>	<b>Total</b>	<b>Remarks</b>	<b>Dispute</b>	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV									
Semi-Skilled Laborer	APP	JR. JOSE AVILA	0.00	3.00	0.00	3.00		<input type="checkbox"/>	
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	0.00	5.00	0.00	5.00		<input type="checkbox"/>	
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Semi-Skilled Laborer	JNM	JOSE AVALOS	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Semi-Skilled Laborer	JNM	JOSE PRADO	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	8.00	0.00	8.00		<input type="checkbox"/>	