



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 956 Const Calendar Day: 511 Date: 28-Oct-2013 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site after the safety meeting at 7:25 AM. Crews had to work on the skirt base plate pad grout preparations , work on the Electro Slag Weld repairs , & work on miscellaneous activities . They started at 7:30 AM.

Rick , Donald , Guowu , Ma , Mike , Paul , & Reggie had to work on the Electro Slag Weld repairs . Crews had to prepare their tools & equipments. They were done at 7:40 AM.

Rick had to work on Joint E. Face B. Rick had to heat & excavate . He started at 7:45 AM.

Donald had to work on Joint J . Face B . He had to grind , clean , heat & weld . Donald started at 7:45 AM. He was done at 10:00 AM. Donald had to wrap up his tools . He left to work on E - 2 at 10:30 AM.

Ma had to work on Joint J . Face A . He had to grind & clean the weld .

Wu had to work on Joint E . Face B . He had to grind the weld .

Paul had to work with Rick & he had to work with the other crews in all areas

Reggie had to work on Joint A . Face A . He had to Carbo arc the weld .

Jesse had to work on CCO # 358 . He had to UT the weld on Joint G . Faces A & B . He started at 8:00 AM. He was done at 11:00 AM.

Joe , Jojo , Bernie , Benificio , & Jesse were on the site . They had to work with the welders , VT & MT the welds . Check Joe & Jojo 's report for the welders detailed activities .

Jose Avila , Carlos , Froylan , Jose Jr. Jose Avalos , Jose P. & Rogelio had to work on the preparations for the skirt base plate grout pad . Crews had to wet the top of the concrete on the South side of the tower , then the North , East & West sides . Wet the 4 block outs around the vertical corner posts , check for leaks , plug the holes , work on house keeping , & prepare the grout pump , hoses , water tank , & accessories for tomorrow 's grout pour . They started at 7:40 AM.

In addition to that , crews had to work on miscellaneous activities on the site . They had to hang & extend the legs of the West ladder , pull out of the site the excess materials , clean , vacuum the top of the footing box & inside the grout forms .

Tower crews were done at 5:00 PM. They had to wrap up their tools & equipments . Crews left at 5:10

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 956

Date: 28-Oct-2013

Monday

PM.

In the office , I had to work on my report . I was done at 4:30 PM. Laraine had to cover the tower activities after 4:00 PM.

**04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 078 T-L01-ENW.078 Tower Lift 01 External Paint Tower NW**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	3.00	0.00	0.00	3.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
2294	WELDER, 600 AMP	3.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0070562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT	8.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0020562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>

**CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP**

AMERICAN BRIDGE/FLUOR, A JV

**CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	JR. JOSE AVILA	4.00	2.00	0.00	6.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

---

### Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Daouk, Sami    Diary #: 956    Date: 28-Oct-2013    Monday

---

Semi-Skilled Laborer JNM	FROYLAN RUIZ-AYALA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00	<input type="checkbox"/>

