



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 963 Const Calendar Day: 519 Date: 05-Nov-2013 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on the Electro Slag Weld repairs CCO # 358 , work on the skirt grout pad forms , & work on miscellaneous activities . They started at 7:00 AM.

Rick , Guowu , Ma , Mike , Paul , & Reggie had to work on the Electro Slag Weld repair (CCO # 358) . Crews had to prepare their tools & equipments . They were done at 7:15 AM.

Rick had to work on Joint E . Face B . He had to heat , & excavate . Rick had to wait for the heat to reach the required temperature to excavate . He started to excavate at 8:00 AM. He was done at 2:00 PM.

After that , He had to mobilize to work on Joint F . Face B between 3 & 9 meters . He started at 2;15 PM. He was done at 5:00 PM. (For CCO # 358 . For Rick 1.0 Regular Hour & 2.0 Hours Over Time)

Mike had to work on Joint L . Face B between 9 & 13 meters . Mike had to clean , grind , & weld . He started at 8:10 AM. He was done at 2:30 PM.

After that , he had to mobilize , set , & weld on Joint L . Face B between 3 & 9 meters . He started at 2:40 PM. (For CCO # 358 . For Mike 8.0 Regular Hours & 2.0 Hours Over Time)

Ma had to work on Joints L & P . Ma had to grind & prepare the welds for the welders . He started at 7:20 AM.(For CCO # 358 . For Ma 8.0 Regular Hours & 2.0 Hours Over Time)

Paul had to heating blankets , monitor the heat , supply materials , & work with the crews . (For CCO # 358 . For Paul 8.0 Regular Hours & 2.0 Hours Over Time)

Reggie had to work on Joint P . Face P on the second repair . Reggie had to excavate , & prepare the welds for the welders . He started at 8:30 AM. He was done at 12:00 PM..

In the afternoon , Reggie had to mobilize , set , & excavate on Joint Q . Face A . He started at 12:45 PM. (For CCO # 358 . For Reggie 8.0 Regular Hours & 2.0 Hours Over Time)

Guowu had to work with Rick on Joint E . Face B. Wu had to grind , clean , & prepare the weld for the welders .He was done at 3:00 PM.

After that, Wu had to work on Joint F . Face B . He started at 3:00 PM.

Joe , Ed , Bernie , & Jessie were on the site . They had to work on CCO # 358 , work with the welders , UT , MT , & VT the welds . Check Ed & Joe 's report for the welders detailed activities .

Jose Avila , Carlos , Froylan , Jose P , Jose Jr. , & Vector had to remove the skirt base plate pad grout

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 963

Date: 05-Nov-2013 **Tuesday**

forms . Crews had to prepare their tools , equipments , reroute the power lines . They were done at 7:15 AM. Crews had to remove the back supports , panels , the base boards , & work on house keeping .

Froylan & Jose P had to work inside the skirt . Jose Avila , Jose Jr. , & vector had to work on the outside . Crews started at 8:10 AM.

Carlos had to work on house keeping inside the tower shafts & on the top of the footing box .

Tower crews were done at 4:50 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

Conco came to the site after the safety meeting on Dutra barge at 8:00 AM. Adrian , Edgar , & Luis had to work on # 36 replacement bars (CCO # 289) . Crews had to place 8 # 36 bars in the 4 sides of the footing box .

Edgar had to work on the barge rigging materials to the site & he had to work with the crews on the bars placement . Adrian & Luis had to work on the top of the footing box placing the bars ,

They started on the West side bars at 8:15 AM. Crews were done at 10:50 AM. They started on the North side bars at 10:55 AM. Crews were done at 1:20 PM.

After that , crews had to wait for Dutra crews to mobilize the barge to the South West side to reach the South side .

Meanwhile crews had to place # 16 bars on the fender loops . 2 bars for each rib for 3 ribs . They started at 1:30 PM. Crews were done at 1:50 PM.

Then , crews had to work on the South side bars . They started at 1:55 PM. Crews placed 7 bars . One bar will be placed tomorrow . They were done at 2:55 PM. Crews had to wrap up their tools . They left at 3:10 PM.

Dutra crews had to fly materials to Conco crews , remove the plywood top covers , & close the top cover after Conco crews completed their work .

Ron & Luke had to work on the top of the footing box preparing the sides for Conco crews , work on house keeping , & clean the top of the footing box . They had to remove the top covers for the North & West sides & cover them back after placing the bars .

In addition to that , crews had to remove the East & South side covers . Ahead of the crews .

David & Jon Paul had to work on the barge . Dave had to operate the 100 Ton BUCYRUS - ERIES crane . Jon Paul had to work on the KELSO barge & he had to work with all crews .

(For CCO # 289 . For Dave , Jon Paul , Luke , Ron , & The Equipments 8.0 Regular Hours)
(CCO work 80 %)

In the office , I had to work on my report . I was done at 4:30 PM. Laraine had to cover the tower activities & track CCO # 358 employees hours & activities after 4:00 PM.

04-0120F4	Bid Item: 052	T-L02-TNE.052	Tower Lift 02 Tower NE Furnish structural steel (bridge tower)					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 053	T-L01-ANE.053	Tower Lift 01 Walkway Grating and Access Tower NE					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 078	T-L01-ENW.078	Tower Lift 01 External Paint Tower NW					
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 963 **Date:** 05-Nov-2013 **Tuesday**

Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	JNM	ERNEST CONNORS	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Welder	APP	Reggie Humphry	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	PAUL FAMBRINI	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	0.00	0.00	0.00	0.00	<input type="checkbox"/>

Equipment		Rental Company				Dispute	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
2297	WELDER, 600 AMP	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
2296	WELDER, 600 AMP	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
2295	WELDER, 600 AMP	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
2294	WELDER, 600 AMP	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0070562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0020562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>

CCO-079	Bid Item: 001	T-MEP-ALS.079	Tower Base MEP
AMERICAN BRIDGE/FLUOR, A JV			

CCO-098	Bid Item: 001	T-TSD-ALS.098	Tower Skirt Details
AMERICAN BRIDGE/FLUOR, A JV			

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	JR. JOSE AVILA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>

CCO-289	Bid Item: 001	0-FCP-ELS.289	Fender Closure Pour
DUTRA MATERIALS			

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Piledriver	GEN	TREVER MURRAY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	JON - PAUL CHENEY	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 963 Date: 05-Nov-2013 Tuesday

Operator	OTH	DAVE AVILAS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: DUTRA MATERIALS								
*E0610562							No	<input type="checkbox"/>
			8.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0110562	MARINE EQUIPMENT, DECK BARGE						No	<input type="checkbox"/>
			8.00	0.00	0.00	0.00		<input type="checkbox"/>

CCO-289 Bid Item: 001 0-FCP-ELS.289 Fender Closure Pour
CONCO PUMPING

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Ironworker	JNM	LUIS CORTEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	EDGAR RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ADRIN OCHOA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

