



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 968 Const Calendar Day: 525 Date: 11-Nov-2013 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site after the safety meeting at 7:25 AM. Crews had to work on the Electro Slag Weld , work on the pedestal rods , & work on miscellaneous activities on the tower . They started at 7:30 AM.

Roger , John , & Michael had to work on the East center skirt top plate . Crews had to prepare to pull out of the site the top plate . They had to remove most of the bolts leaving 2 bolts on the shim , prepare to pull the permanent platform , & ladders . They started at 7:45 AM. Crews stopped at 9:45 AM. to mobilize the hydraulic pump , hose , & accessories for the high torque wrench , lower them inside the skirt , & reroute the air & power lines . They were done at 10:05 AM.

The hydraulic jack for the 25 mm. rods & the high torque wrench for the 50 mm. rods were delivered to the site 9:30 AM.

Both tools were missing some of the attachments & fittings . Crews could not work on the rods . They left at 10:10 AM.

The missing parts were delivered to the site at 1:15 AM. Crews returned to work on the rods at 1:20 PM. They had to connect the air , power lines to the pump , & set the wrench .

Roger had to work on the 50 mm. rods using the Enerpac high torque wrench . He had to snug , mark the short nuts 1/2 turn , mark the long rods 2/3 turn , & tension the rods . He started at 1:40 AM. He was done at 5:00 PM. Roger had tensioned 80 rods .

Michael & John had to work on the 25 mm. rods . Crews had to work on the South West corner . They had to clean , rethread the rods , set the jack , & tension the rods with 10900 PSI pressure , lock the nuts , release the jack , & repeat the same procedures for the second time .

Tensioning crews were done at 5:00 PM. They left at 5:10 PM.

Carlos , Jose P. had to work on miscellaneous activities on the tower . Crews had to work on house keeping , inside & outside the tower shafts , build working platforms for the welders to grind , clean , & for the QA & QC to VT , MT , & UT the welds . Crews were done at 4:55 PM. They left at 5:10 PM.

Vector & Jose Jr. had to work n the grout pad . Crews had to clean the pedestal side walls removing the caulking , patching the grout pad , & grinding the sharp edges . They started at 7:40 AM. Crews were called to work some where else on the site at 10:30 AM. They had to wrap up their tools . Crews left at 10:40 AM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 968

Date: 11-Nov-2013 **Monday**

Rick , Ernest , Elijah , Mike , Paul , & Reggie had to work on the Electro Slag Weld . Elijah & Ernest had to work on CCO # 358 . Rick , Elijah had to work on item work , Paul & Reggie had to work with all crews .

Rick had to work on Joint E . Face B between 9 & 13 meters . He had to heat & excavate the weld . He started at 8:10 AM. He was done at 12:00 PM.

In the afternoon , he had to work with all crews in all areas .

Elijah had to work on Joint C . Face B . Elijah had to grind , clean , & prepare the weld for the QA & QC to VT , MT , & UT the weld . He had to prepare his tools , equipments , reroute the power line . He started to grind at 8:00 AM. He was done at 12:00 PM.

In the afternoon , Elijah had to work on CCO # 358 to the end of the shift .

Lorraine had to cover the CCO work activities .

Mike came to the site at 12:30 PM. He had to work on Joint E . Face B. between 9 & 13 meters at 12:40 PM. He had to clean, grind , heat, & weld . He started at 12:45 PM.

Paul & Reggie had to work with all crews . They had to split their times between CCO & Item work . Crews had to work on the heating blanks , monitor the heat , clean , grind , & work with all crews .

Ed , James , Bernie , & Jesse were on the site . They had to work with the welders , VT , MT , & UT the welds . Check Ed 's report for the welders detailed activities .

Welding crews were done at 4:55 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

In the office , work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 078 T-L01-ENW.078 Tower Lift 01 External Paint Tower NW

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	MICHAEL DRAPER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOHN ROCHA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	4.00	1.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	PAUL FAMBRINI	4.00	1.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 968 **Date:** 11-Nov-2013 **Monday**

*E0070562	WELDING EQUIPMENT					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
2294	WELDER, 600 AMP					No	
		3.00	2.00	0.00	0.00		<input type="checkbox"/>
*E0020562	WELDING EQUIPMENT					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP
 AMERICAN BRIDGE/FLUOR, A JV

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details
 AMERICAN BRIDGE/FLUOR, A JV

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	JR. JOSE AVILA	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>