



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 972 Const Calendar Day: 529 Date: 15-Nov-2013 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on Electro Slag Weld repair , work on the pedestal 25 mm. rods , & work on miscellaneous activities on the tower . They started at 7:00 AM.

Rick , Elijah , Guowu , Jose , Mike , & Reggie had to work on the Electro Slag Weld repairs . Crews had to prepare their tools & equipments . They were done at 7;25 AM.

Rick had to work with all crews in all areas , work with the QA , Qc on Joint P , work on the lay outs on Joint M for the transversal Indications , & help Mike welding Joint E . Face B between 3 & 9 meters . He was done at 12:00 PM.

In the afternoon , Rick had to mobilize his tools , equipments , reroute the air & gas lines , set the heating blankets on Joint M . Face A , & excavate . He started at 1:00 PM. He was done at 4:30 PM.

Elijah had to work on Joint M . Face B between 9 & 13 meters . Elijah had to clean , grind , heat , & weld . He started at 7:30 AM. He was done at 3;30 PM.

After that , Elijah had to clean & grind the weld . He started at 4:00 PM.

Wu had to work on the Transversal Indications on Joint K . Face A between 9 & 13 meters . Wu had to clean , grind , heat , & weld . He started at 7:25 AM. He was done at 4:30 PM.

After that , Wu had to clean & grind the weld .

Mike had to work on Joint E . Face B between 3 & 9 meters . Mike had to clean , grind heat , & weld . He started at 7;30 AM. he was done at 2:30 PM.

After that , he had to clean & grind the weld . He started at 3:00 PM.

Reggie had to work on Joint E . Face A between 9 & 13 meters . Reggie had to clean , grind , heat , & weld . He started at 7:30 AM. He was done at 11:30 AM.

After that , Reggie had to mobilize his tools , equipments , reroute the power line , set , & work on Joint K . Face A between 9 & 13 meters . He had to clean & grind He started at 11:35 AM. He was done at 4:50 PM.

Jose had to work on the heating blankets , monitor the heat , supply materials to all crews , Jose had to clean , grind , & prepare the weld on Joint J face E between 9 & 13 meters for Rick to weld the Transversal Indications . He was done at 12:00 PM.

Joe & Jesse had to UT Joint P . Face B between 3 & 9 meters . Jesse started at 8:00 AM. They were done at 1:00 PM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 972

Date: 15-Nov-2013 **Friday**

(For CCO # 358 . For Jesse 5.0 Regular Hours .)

Joe , Bernie , & Jesse were on the site . They had to work with the welders . VT , MT , & UT the welds & the excavations . Check Joe 's report for the welders detailed activities .

Lonny , John , & Michael had to work on the pedestal # 25 mm. rods . Crews had to clean , rethread , snug , & tension the rods . They had to prepare their tools , equipments , connect the hydraulic & air hoses . They were done at 7:20 AM.

Michael started to tension the rods on the South East corner at 7:30 AM. with 10900 PSI pressure using the Bolt Tight tensioning machine , lock the nuts , release the jack , & repeat the same procedures for the 2nd time .

Few bolts were marked to check the nut turns . At 10900 PSI pressure the nuts turned 5/6 turn or 5 sides of the 6 sided nut .

In addition to that , he had to tension the remaining rods on the South West corner . 8 bolts on the South side corners had to be tensioned with the gun . The hydraulic jack did not fit between the rods & the vertical supports , threads hard to clean . Michael had to snug , mark 5/6 turn & tension these bolts . He was done at 9:40 AM.

After that , Michael had to mobilize the hydraulic pump , & accessories to tension the rods work on the North East corner .

He started to tension the rods at 10:20 AM. He was done at 11:20 AM. Michael joined Lonny on the North West corner to speed up cleaning & rethreading the remaining rods .

Lonny & John had to clean , rethread , & prepare the rods to be tensioned on the North East & North West corners . They started on the North East corner at 7:25 AM. John left at 8:30 AM. He returned to the site at 1:00 PM.

Michael joined Lonny at 11:20 AM. Crews were done cleaning & rethreading the rods at 1:40 PM.

After that , crews had to tension the North West corner . They started at 1:45 PM. Crews were done at 2:20 PM. 2 bolts had to be hit with the gun due to the small gap between the rods & the vertical support . Crews had to wrap up their tools , equipments , pull out of the site the Bolt Tight tensioning machine & accessories . They were done at 3:00 PM. Crews left at 3:30 PM.

Carlos & Jose P had to work on house keeping inside the tower shafts , cells , the skirt , & work with all the crews in all areas .

Jose Avila had to work on the pedestal concrete pour . He had to lay out for the forms inside the skirt , & roughen the concrete . He started on the South West pedestal at 12:45 PM.

At 2:30 PM. He was called to work on other activities on the site . He left at 2:40 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4	Bid Item: 052	T-L02-TNE.052	Tower Lift 02 Tower NE Furnish structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 053	T-L01-DSE.053	Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ELIJAH EVANS	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 972 **Date:** 15-Nov-2013 **Friday**

Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2298	WELDER, 600 AMP		8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
2297	WELDER, 600 AMP		8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
2296	WELDER, 600 AMP		8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
2295	WELDER, 600 AMP		8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
2294	WELDER, 600 AMP		8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT		8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT		8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE AMERICAN BRIDGE/FLUOR, A JV								
CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP AMERICAN BRIDGE/FLUOR, A JV								
CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>

