



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 975 Const Calendar Day: 534 Date: 20-Nov-2013 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on the Electro Slag Weld repairs , work on the pedestal closure pour , & work on miscellaneous activities on the tower . They started at 7:00 AM.

Rick , Elijah , Guowu , Jose , Ma , Mike , Paul , & Reggie had to work on the Transversal Indications on the Electro Slag Weld .

Crews had water leak problem on Joints M , J , K , & heat loss on Joint P & Q . Crews had to deal with these issues before they continued on their work . Crews had to set , change the heating blankets , drain the water , cover & dry the wet areas . They were done at 9:00 AM.

Rick had to work on Joint K . Face A between 3 & 9 meters . Rick continue to excavate . He started at 9:10 AM.

Mike had to work on Joint Q . Face B between 9 & 13 meters . Mike had to clean , grind , heat , & weld . He started at 9:10 AM.

Elijah had to work on Joint M . Face A between 9 & 13 meters . Elijah had to clean , & grind the weld . Elijah had to stop due to the water leak , mobilize , & work on Joint E . Face B . Between 3 & 9 meters after Wu left to work on Joint K . Elijah split his time between the Transversal Indication work & normal work .

Reggie had to work on Joint P . Face B between 9 & 13 meters . Reggie continued to excavate the weld for the 2nd day . He started at 9:20 AM.

Wu had to work on Joint E . Face B between 3 & 9 meters . Wu had to clean & grind . He started at 9:10 AM. He was done at 11:00 PM.

After that , Wu had to mobilize his tools , equipments , set , & work on Joint K . Face A between 9 & 13 meters . He started at 11:05 AM. He was done at 12:00 PM.

In the afternoon , Wu had to clean , grind , heat , & weld . He started at 12:45 PM. Wu split his time between the Transversal Indication work & normal work .

Ma had to work on Joint K . Face A between 9 & 13 meters . Ma had to clean & grind the excavated area for the 2nd time . He started at 9:10 AM. AM.

Paul & Jose had to work with all crews . They had to set the heating blankets , monitor the heat , supply materials to the crews , & deal with the water leak .



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 975

Date: 20-Nov-2013 **Wednesday**

Due to the heavy rain & water leak inside the tower . Crews were shut down at 1:00 PM. They had to work on the site covering their tools , equipments , & welds . They were done at 3:00 PM. Crews left at 3;10 PM.

Ed , Joe , Bonifacio , & Jesse were on the site . They had to work with the welders , VT , MT , & UT the welds & the excavated areas . Check Ed & Joe 's report for the welders detailed activities .

Jose Avila , Carlos , Froylan , & Jose p had to work miscellaneous activities on the tower . Crews had to bring materials to the site , pull , set them inside the skirt , prepare their tools & equipments . They were done at 11:00 AM.

Carlos had to work on house keeping , bring materials to the site to build more working platforms for the welders , & work with all crews in all areas .

Froylan & Jose P had to work on the pedestal closure forms . Crews had to cut & assemble the form panels , supports , kickers , & base boards . They started on the North side Corners at 11:10 AM. Crews were done on the North side corners at 4:50 PM.

Tower crews were done at 4:55 PM. They had to wrap up their tools & equipments. Crews left at 5:10 PM.

In the office , I had to work with Lorraine on the Transversal Indications tracking sheet & work on my report . I was done at 4:30 PM.

04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Welder	APP	Reggie Humphry	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ELIJAH EVANS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2296	WELDER, 600 AMP						No	<input type="checkbox"/>
		4.00	0.00	0.00	0.00			
2295	WELDER, 600 AMP						No	<input type="checkbox"/>
		4.00	0.00	0.00	0.00			
2294	WELDER, 600 AMP						No	<input type="checkbox"/>
		4.00	0.00	0.00	0.00			
*E0030562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
*E0010562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 975

Date: 20-Nov-2013

Wednesday

04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 078 T-L01-ENE.078 Tower Lift 01 External Paint Tower NE
CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	MARK STEWART	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	ERNIE SOLON	0.00	0.00	0.00	0.00		<input type="checkbox"/>

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP
AMERICAN BRIDGE/FLUOR, A JV

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>