



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 976 Const Calendar Day: 535 Date: 21-Nov-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on the Electro Slag Weld repairs , work on the pedestal closure pour , & work on miscellaneous activities . They started at 7:00 AM.

Rick , Guowu , Jose , Ma , Mike , Paul , & Reggie had to work on the Transversal Indications , Elijah had to work on Joint E . Crews had to prepare their tools , equipments , & heat the plates . They were done at 8:00 AM.

Rick had to work on Joint J . Face A between 3 & 9 meters . He continued to excavate the weld . He started at 8:15 AM. He was done at 9:30 AM.

After that , he had to mobilize , set , & work on Joint J . Face A between 9 & 13 meters . He was done at 10:00 AM. Rick had to clean , grind , heat , & weld . He started at 10:30 AM.

Mike had to work on Joint Q . Face B between 9 & 13 meters . Mike had to clean , grind , heat , & weld . He started at 8:15 AM.

Wu had to work on Joint K . Face A between 9 & 13 meters . Wu had to clean , grind , heat , & weld . He started at 8:30 AM.

Ma had to work on Joint P . Face B between 9 & 13 meters . Ma had to clean & grind the weld . He started at 8:15 AM.

Elijah had to work on Joint E . Face B between 3 & 9 meters . Elijah had to clean & grind the weld . He started at 8:15 AM. He was done at 3:15 PM. Elijah had to wrap up his tools & equipments. He left to work on Pier 7at 3:30 PM.

Reggie had to work with Paul & Jose on the heating & power supply systems . He started at 7:15 AM. He was done at 8:45 AM. Reggie had to wrap up this tools & equipments. He left to work on pier 7 at 9:00 AM.

Paul & Jose had to work with all crews , set new heating blankets , switch the wet power supply lines , monitor the heat , supply materials & equipments to all crews . They started at 7:15 AM.

Joe & Jesse had to UT Joint E . Faces A & B . He started at 8:00 AM. He was done at 3:00 PM.

Ed , Joe , Bernie , Bonifacio , & Jesse were on the site . They had to work with the welders , VT , MT , & UT the welds . Check Ed & Joe 's report for the welders detailed activities .

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 976

Date: 21-Nov-2013 **Thursday**

Jose Avila , Carlos , Froylan , & Jose P had to work on miscellaneous activities on the tower . Crews had to prepare their tools , equipments , bring supplies to the site for the pedestal closure pour . They were done at 7:45 AM.

Carlos had to work on house keeping , work with all crews in all areas . , dewater the top of the footing box inside the skirt . He started at 7:15 AM.

Froylan & Jose P had to work on the pedestal closure pour forms . Crews continued to work on the North Side corners . They had to cut to size the side panels , back beams , base boards , & kickers . They started at 7:15 AM.

Jose Avila & Rogelio had to work on the top of the footing box . Crews had to repair the concrete spots . They had to remove the high spots & level it with the top of the footing box . They started at 1:00 PM.

Tower crews were done at 4:55 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

In the office , I had to work with Laraine on the transversal Indications tracking sheet , work on my report . I was done at 4:30 PM.

04-0120F4	Bid Item: 052	T-L02-TNE.052	Tower Lift 02 Tower NE Furnish structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 053	T-L01-DSE.053	Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Welder	APP	Reggie Humphry	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ELIJAH EVANS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
2295	WELDER, 600 AMP	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>
2294	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0070562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 976 Date: 21-Nov-2013 Thursday

04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 078 T-L01-ENE.078 Tower Lift 01 External Paint Tower NE
 CERTIFIED COATINGS COMPANY

Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: CERTIFIED COATINGS COMPANY									
Painter	JNM	MARK STEWART	0.00	0.00	0.00	0.00		<input type="checkbox"/>	
Painter	JNM	ERNIE SOLON	0.00	0.00	0.00	0.00		<input type="checkbox"/>	

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP
 AMERICAN BRIDGE/FLUOR, A JV

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details
 AMERICAN BRIDGE/FLUOR, A JV

Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	3.00	2.00	0.00	5.00		<input type="checkbox"/>	
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Semi-Skilled Laborer	FOR	JOSE AVILA	3.00	2.00	0.00	5.00		<input type="checkbox"/>	
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>	