



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 979 Const Calendar Day: 540 Date: 26-Nov-2013 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:55 AM. Crews had to work on the Electro Slag Weld repairs , work on the pedestal closure pour , & work on miscellaneous activities . They started at 7:00 AM.

Rick , Jose , Ma , Mike , Randy , & Reggie had to work on the Transversal Indications , on Electro Slag Weld . Crews had to prepare their tools , & equipments. They were done at 7:20 AM.

Rick had to work on Joint P . Face B between 9 & 13 meters , on the lower weld . Rick had to clean grind , heat , & weld . He started at 1:30 PM. He was done at 2:50 PM. Randy continued to work on Joint P to the end of the shift .

In addition to that , he had to work with his crews in all areas & work with the QA & on the UT & Transversal Indication lay out .

Randy had to work on Joint P . Face B between 9 & 13 meters . He had to clean , grind , heat , & weld . He started at 7:20 AM. .He was done at 2:45 PM.

After that , Randy had to work on Joint P . Face B between 9 & 13 meters with Rick . He started to weld at 3:00 PM.

Mike had to work on Joint J . Face A between 3 & 9 meters . Mike had to clean , grind , heat , & weld . He started at 7:20 AM. He was done at 2:00 PM.

After that Mike wrap up his tools , equipments , clean , grind the cover pass , & prepare it for the QA & QC to UT the weld .

Ma had to work on joint J. Face A between 9 & 13. Ma had to clean & grind . & he had to work with all crews .

( For The Transversal Indications . For Rick , Randy , Ma , Mike , & Jose 8.0 Regular Hours & 2.0 Over Time Hours )

Reggie & Paul had to work on the pedestal closure pour brackets . He had to weld the remaining 3 - 75 X 75 mm. angles on the skirt plates . He started at 7:20 AM. He was done at 8:50 AM. He had to wrap up his tools . He left at 9:00 AM.

After that , Reggie had to work on work on Joint E . Face A between 3 & 9 meters . Reggie had to work on the weld repair . He started at 9:30 AM. He was done at 3:00 PM.

Then , he had to work on the heating blankets , work with Jose & Paul on miscellaneous activities to the end of the shift .

( For the Transversal Indications . For Reggie 2.0 Hours Over Time )

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 979

**Date:** 26-Nov-2013 **Tuesday**

Paul had to work with Jose on the heating blankets , monitor the heat , supply materials to the crews , & work with all crews .

In addition to that , he had to work with Reggie on the skirt . He was done at 9:00 AM.  
( For the Transversal Indications . For Paul 5.0 Regular Hours & 2.0 Hours Over Time )

Joe & Jesse had to UT the weld on Joint Q . Face B between 9 & 13 meters . Jesse left at 2:00 PM.

Ed , Joe , Bernie , Bonifacio , & Jesse were on the Site . They had to work with the welders , VT , MT , & UT the welds . Check Ed & Joe 's report for the welders detailed activities .

Froylan & Jose P had to work on the pedestal closure pour forms . Crews continued to form the South West corner . They had to cut & assemble the side panels , back beams , base boards , & kickers . They started at 7:20 AM. Crews were done at 1:30 PM.

After that , crews had to mobilize their tools , equipments , reroute the air line , & work on the pedestal closure pour outer face . Crews had to cut 0.3 meter plywood strips , install chamfers , slid it under the angles , drill , anchor to the wall , & set wedges between the panels & the angles . They started on the South West corner , on the West side at 2:00 PM.

Vector & Jose Jr . continued to build the North side working platform on the top of the ring beam for the QA & QC to UT the top weld , They started at 7:15 AM. They were done at 9:50 AM. Crews ran out of materials for the South side platform . They left at 10:00 AM.

Carlos & Rogelio had to work on house keeping inside & outside the tower shafts , work with all crews in all areas .

In addition to that , crews had to remove the working platform in the East cell , at Joint K between 9 & 13 meters , & built working platform between 3 & 9 meters . They started at 7:15 AM.

Jose Avila had to work with all crews in all areas . He had to work with the welders on the skirt angles , work on the closure pour forms , & work with the platforms crews .

Tower crews were done at 4:55 AM. They had to wrap up their tools & equipments. Crews left at 5:10 PM.

In the office , work on my report . I was done at 5:30 PM.

**04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphram Tower SE Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RANDY CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Daouk, Sami    **Diary #:** 979    **Date:** 26-Nov-2013    **Tuesday**

2296	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
2295	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
2294	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>

**04-0120F4    Bid Item: 053    T-L01-ANE.053    Tower Lift 01 Walkway Grating and Access Tower NE**  
AMERICAN BRIDGE/FLUOR, A JV

**CCO-079    Bid Item: 001    T-MEP-ALS.079    Tower Base MEP**  
AMERICAN BRIDGE/FLUOR, A JV

**CCO-098    Bid Item: 001    T-TSD-ALS.098    Tower Skirt Details**  
AMERICAN BRIDGE/FLUOR, A JV

<b>Labor</b>								<b>Dispute</b>
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	<input type="checkbox"/>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	VICTOR HERNANDEZ	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JR. JOSE AVILA	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	4.00	1.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>

