



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 987 Const Calendar Day: 553 Date: 09-Dec-2013 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site after the safety meeting at 7:40 AM. Crews had to work on the Transversal Indications on the Electro Slag Weld , & work on miscellaneous activities . They started at 7:45 AM.

Rick , Ernest , Jose , Ma , Mike , Paul , Randy , & Reggie had to work Electro Slag Weld repairs . Crews had to prepare their tools & equipments . They were done at 8:00 AM.

Rick had to work on Joint V . Face B above the ring beam . Rick had to excavate 2 locations . He had to wait for Paul & Jose to set the heating blankets , remove the paint , work with Bernie on the lay out , & wait for the steel to reach the required temperature to started excavating . He started to excavate at 11:25 AM. He was done at 1:30 PM.

In addition to that , he had to work with the QA & QC on the lay outs & work with his crews ,

Ernest , Mike , & Randy had to wait for the steel to reach the required temperature before welding .

Ernest had to work on Joint R . Face A between 9 & 13 meters . He had to weld 2 locations . Ernest had to clean , grind , heat , & weld . He started on the 1st weld at 8:25 AM. He was done at 10:45 AM.

Ernest had to wait for Joe & Bernie to check on the weld before starting on the 2nd weld He started on the 2nd weld at 11:15 AM. He was done at 4:15 PM.

After that , Ernest had to mobilize his tools , equipments , reroute the gas & power lines , & set on Joint P . Face A above the ring beam . He started at 4:20 PM. He was done at 4:55 PM.

Mike had to work on Joint S . Face A between 9 & 13 meters . Mike has 4 locations to weld . He had to clean , grind , the lower 2 locations .. He started 8:30 AM. He was done at 11:00 AM.

Joe & Bernie had to MT the lower 3 locations . Mike had to clean , grind , heat , & weld . He started on the 1st weld at 11:20 AM. He was done at 2:00 PM. He started on the 2nd weld at 2:10 PM.

Randy had to work on Joint J . Face A between 9 & 13 meters . Randy had to clean , grind , heat , & weld . He started at 8:20 AM.

Reggie had to work on Joint Q . Face A above the ring beam . Reggie had to remove the paint off the weld in order for the QA & QC to UT the weld . He started at 7:50 AM. He was done at 8:45 AM.

After that , he had to mobilize his tools , equipments , gas , power , & air lines to work on Joint P . Face A above the ring beam . Reggie had to clean & grind the excavates area . He started at 9:00 AM. He was done at 12:00 PM.

In the afternoon , Reggie had to work with Rick on Joint V . Face B . He had to clean & grind the weld . He started at 2:00 PM.



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 987

Date: 09-Dec-2013

Monday

Ma had to work on Joint K. Face A between 9 & 13 meters . Ma had to clean & grind the weld . He started at 8:00 AM.

Paul & Jose had to set the heating blankets for the crews where is needed , monitor the heat , supply materials to the crews , reroute the air , gas , & power lines where is needed , & work with all crews . They started at 7:45 AM.

( For the Transversal Indications . For All Employees 8.0 Regular Hours & 2.0 Hours Over Time )

Joe & Jesse had to UT Joints Q & W . Face B between 9 & 13 meters . They were done at 11:00 AM. Bernie & Scott had to MT the excavated welds at R , S & P . Bernie left at 2:30 PM.

Joe , Scott , Bernie , & Jesse were on the site . They had to work with the welders , VT , MT , & UT the welds . Check Joe & Scott 's report for the welders detailed activities . Scott left at 2:00 PM.

Jose Avila , Carlos , & Jose P had to work on miscellaneous activities on the tower . Crews had to prepare their tools , equipments , & bring materials to the site . They were done at 8:00 AM.

Carlos & Jose P had to work on house keeping inside & outside the tower , work with all crews , & build working platforms on the West shear plate , on face B above the ring beam . They were done at 4:00 PM.

Tower crews were done at 4:55 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

Dutra crews came to the site at 6:55 AM. Crews had to work on the fender false work & work on the pile bracing system . They started at 7:00 AM.

Dave , Jon - Paul , & Walter had to work on the West barge. Dave had to operate the Bucyrus - Eries crane . Jon - Paul had to work on the rigging & work with all crews .

Walter had to weld the vertical stiffeners for the jacking system brackets beams & work on miscellaneous activities for the false work beams . They started at 7:15 AM.

Robert , Gilbert , Jason , James , Jeffery , & Steve had to work on the East barge . Steve had to operate the Manitowoc crane . Jeffery had to work on the rigging & work .

Gilbert had to weld the remaining vertical stiffeners , & work on miscellaneous activities for he false work beams . Crews started at 7:15 AM.

Robert , James , & Jason had to work on the pile bracing system . Crews had to prepare the top & bottom clamps , hook to the crane , fly & set on the pile , & work with the divers . They started on the 1st clamp at 9:00 AM.

Ballard Diving crews came to the site at 6:50 AM. Crews had to work on the pile bracing system . They had to set the clamps at the required elevation , snug the bolts , & hook the cables .

Steve was the 1st diver to go into the water at 9:05 AM. He came out at 11:00 AM. Derek was the 2nd diver to go into the water at 11:10 AM.

In addition to that , Steve had to pull the plug from the corbel North East corner . He went into the water at 8:05 AM.

Saman had to cover Dutra & Ballard Diving crews activities after 2:30 PM. Check Saman report for the employees names , Hours , & activities .

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 987

Date: 09-Dec-2013

Monday

**04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)**  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	REGINALD HUMPHREY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ERNEST CONNORS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
2295	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
2294	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
2293	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
2292	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
*E0010562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
*E0030562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
*E0010562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			

**04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE**  
 AMERICAN BRIDGE/FLUOR, A JV

**CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP**  
 AMERICAN BRIDGE/FLUOR, A JV

**CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details**  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>

---

**Daily Diary Report by Bid Item**

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 987

Date: 09-Dec-2013

Monday

---

