



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 6:31 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 324 Const Calendar Day: 556 Date: 12-Dec-2013 Thursday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [checked] If no, explain:

Diary:

Dispute

Work description.

[checkbox]

Inspector: Victor Altamirano (8 hours total)
Date: 121213
Location: West of OTD building test area
Weather: Clear

Field Work -

Workers were fully tensioning bolts at the jacking end plate for TR 8. Then they were prepping to set guiding plate and jacking beam on footing using an extendable forklift. Note that workers had to swap out two 300 ton jacks (ID # 6A & 6B) due to leaks they found during test leaks for test rig 6 from jacks that were previously calibrated for TR 1 with ID 1A & 1B. Workers later tested jacks with ID # 6C, 6D, 1A, 1B, 7C and 7D for leaks. No leaks found on these jacks.

I informed the workers that the ends of each test rigs are to be supported by timber per plan. A laborer worked on providing shims.

VGO was finishing up the wiring for TR11. They will need to build wooden covers to place on the north access hole for each test rigs.

Office Work -

I finalized diaries.

Equipment -

3 radio for 24 regular hours and 9 OT hours.
1 Extendable Forklift for 2 regular hours.
1 Hyster 80 Forklift for 2 regular hours.
Kubota Cart for 8 regular hours.

20' K-rail (26 k-rails were being rented for the Department)

10' k-rail (7 k-rails were being rented for the Department)

Ten (10) total 12"x12" crane mats that were 5'x16' each.

Four (4) total 12"x12" crane mats that were 5'x7' each.

CCO-314 Bid Item: 001 0-RRR-EFA.314 E2 Remove, Replace & Test Rods

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade Class Name RT Hrs OT Hrs DT Hrs Total Remarks Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Altamirano, Victor Diary #: 324 Date: 12-Dec-2013 Thursday

Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	ROBERT MARTELL	8.00	2.00	2.50	12.50	<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	2.50	12.50	<input type="checkbox"/>