



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 368 Const Calendar Day: 556 Date: 12-Dec-2013 Thursday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition clear, cool

Working Day If no, explain:

Diary: Dispute
General Comments
 Weekly safety meeting 0800-0900. Track progress of FWS mechanical piping installation. Process RFI 3845R01. Misc MEP paperwork and write diaries.

04-0120F4 Bid Item: 124 0-000-000.124 DOMESTIC WATER (2NPS) (T1 TOWER)
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	3.00	0.00	0.00	3.00		<input type="checkbox"/>

Diary: Dispute
Pipe Testing 124 0-000-000.124
 The FWS crew, including Josh Johnson, worked on chlorinating the 2" Tower DW line and 2 1/2" DW line along the north barrier of the EB bridge. At 0930, the chlorination contractor arrived, and Josh Johnson climbed the tower ladder to bleed the valves, and the rest of the crew bled the deck valves. Chlorination was completed by 1000, and the crew returned to Pier 7 to stow equipment.

04-0120F4 Bid Item: 127 0-000-000.127 COMPRESS AIR (3 NPS) (T1 TOWER)
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary: Dispute
Pipe Testing 127 0-000-000.127
 The testing of the 3" Tower CA line is complete.

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Feather, Bernard Diary #: 368 Date: 12-Dec-2013 Thursday

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences
 F.W. SPENCER AND SON, INC

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	2.00	0.00	0.00	2.00		<input type="checkbox"/>

Diary: Dispute
10" DIP installation 001 0-MSI-EFA.187
 The FWS crew, including Josh Johnson, started installing the blow-down pipes on the air relief valves for the 10 NSP CCSF Sewer Main, per the direction given in the response to RF 3517, finishing at 1230.

CCO-342 Bid Item: 001 0-LCL-ELS.342 Lane Closures
 F.W. SPENCER AND SON, INC

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	FOR	TOM COLOMBO	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Welder	JNM	RICHARD KIIKVEE	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	3.00	0.00	0.00	3.00		<input type="checkbox"/>

Diary: Dispute
Mobilization to and 001 0-LCL-ELS.342
demobilization from job site.

Tom Colombo informed me that the crew arrived at Pier 7 at 0600 and began loading equipment. At 0700, they were informed the lane closure was in place, and the crew was at the tower access on the EB bridge at 0730.

At approximately 1215, the crew finished the work along the bridge closure, and began loading equipment. AT 1230, they left the bridge and arrived at Pier 7 at 1245. By 1315, they had finished unloading equipment and the crew spent the rest of the shift meeting with Tom Colombo preparing for the next day's activities.

Tom Colombo spent approximately 1 hour traveling to and from the bridge to oversee the work as general foreman.

