



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 991 Const Calendar Day: 557 Date: 13-Dec-2013 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on the Transversal Indication on the Electro Slag Weld & work on the miscellaneous activities on the tower . They started at 7:00 AM.

Rick , Jose , Ma , Mike , & Paul had to work on the Transversal Indications . Crews had to prepare their tools & equipments . They were done at 7:15 AM.

Rick had to work on Joint J . Face A between 9 & 13 meters . Rick had to wait for Joe & Jesse to MT the excavates weld . He started to clean , grind , heat , & weld at 8:10 AM.

In addition to that , he had to work with his crews & work with the QA & QC .

Mike had to work on Joint T . Face A between 9 & 13 meters . Mike had to clean , grind , heat , & weld . He started at 7:25 AM.

Ma had to work on Joint S . Face A between 9 & 13 meters . Ma had to clean & grind the weld . He started at 7:20 AM.

Paul & Jose had to work on the heating blankets , monitor the heat , supply materials , & work with the crews .

In addition to that , Paul had to grind the welds on Joint V . Face B above the ring beam . He started at 8:30 AM. He was done at 2:00 PM.

(For the transversal Indications . For All Employees 8.0 Regular Hours & 2.0 Hours Over Time)

Joe , James , Bernie , & Jesse were on the site . They had to work with the welders , VT , MT , & UT the welds . Check Joe & James ' s report for the welders detailed activities .

Carlos & Jose P had to work on house keeping inside & outside the tower , work with the other crews , remove & build working platforms for the welders , & work on the ventilation systems inside the tower shafts . They had to set one fan in each shaft , set the accessories , & hook the power lines . They started at 7:15 AM.

Rogelio had to work inside the skirt . He had to work on the concrete repair . Rogelio had to cut & remove the old grout up to 50 mm. deep , roughen the surface , clean the site . He started at 7:30 AM.

Rogelio has to clean 8 - 0.6 X 0.6 meter spots & 8 0.15 X 0.25 meter spots .

In the afternoon , Rogelio had to work with Carlos & Jose on the ventilation system inside the tower

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 991

Date: 13-Dec-2013 **Friday**

shaft to the end of the shift .

Jose A. had to prepare to strip the pedestal forms . He had to remove the kickers & base boards . He started at 8:00 AM.& he had to work with the other crews for the entire shift .

Tower crews were done at 5:00 PM. They had to wrap up their tools & equipments. Crews left at 5:10 PM.

Dutra crews came to the site at 7:00 AM. Crews had to work on the fender false work erection on the East side . They started at 7:05 AM.

Walter , Dave , & Jon Paul had to work on the West barge . Dave had to operate the Bucyrus crane . Jon Paul had to work on the rigging & work with Walter on the cross beams assemblies & erections .

Crews had to prepare the West side cross beams to be erected on the top of the center beams . Walter had to weld the remaining brackets , place the 0.15 X 0.3 meter joist & nail them . He started at 7:15 AM.

In addition to that , he & Jon - Paul had to set the pile caps , install the rods & prepare the beams to be lifted & erected .

Robert , Gilbert , James , Jason , Jeffery , & Steve had to work on the East barge . Steve had to operate the Manitowoc crane . Jeffery had to work on the rigging & he had to work with the erection crews . Robert , Gilbert , James , & Jason had to work on the beam erection & work with the divers .

Robert ,Gilbert , James , & Jason had to hook the South East corner beams to the crane , fly , & set on the piles . Steve flew the South side beam at 7:50 AM. It was set , secured with bridge clamps , & the crane was released at 8:50 AM.

The North side beam of the South East corner was flown at 9:10 AM. Crews could not set the beam on the top of the pile due to the high tide , & they could not set the beam on the South East center beam because it was 0.6 meter long . Crews had to pull the beam , cut , fly , set , secure , & release the crane . Crews were done at 11:00 AM.

Ballard Diving crews came to the site at 6:55 AM. Crews had to work on the East side beams erection .

Derek was the 1st diver to go into he water at 8:10 AM. He had to work n the South East corner cross beams . He came out at 11:00 AM.

After that , Alex , Derek , & Todd had to wrap up their tools , equipments, hoses , gear , & wait for Dutra crews to fly their conex & set on the West side barge . They started to wrap up at 11;10 AM.

Saman had to cover Dutra & Ballard activities after 12:00 PM. Check Saman report ' s for the employees names , hours , & activities .

In the office , I had to work on my report . I was done at 5;30 PM.

04-0120F4	Bid Item: 052	T-L02-TNE.052	Tower Lift 02 Tower NE Furnish structural steel (bridge tower)					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 053	T-L01-DSE.053	Tower Lift 01 Diaphram Tower SE Erect structural steel (bridge tower)					
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 991 **Date:** 13-Dec-2013 **Friday**

Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2293	WELDER, 600 AMP						No	<input type="checkbox"/>
			8.00	2.00	0.00	0.00		<input type="checkbox"/>
2292	WELDER, 600 AMP						No	<input type="checkbox"/>
			8.00	2.00	0.00	0.00		<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT						No	<input type="checkbox"/>
			8.00	2.00	0.00	0.00		<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT						No	<input type="checkbox"/>
			8.00	2.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE
 AMERICAN BRIDGE/FLUOR, A JV

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP
 AMERICAN BRIDGE/FLUOR, A JV

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details
 AMERICAN BRIDGE/FLUOR, A JV

Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks		Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Semi-Skilled Laborer	FOR	JOSE AVILA	5.00	0.00	0.00	5.00		<input type="checkbox"/>	
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>	

