



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 993 Const Calendar Day: 561 Date: 17-Dec-2013 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on the transversal Indications on the Electro Slag Weld & work on miscellaneous activities . They started at 7:00 AM.

Mike , Ma , & Jose had to work n the Electro Slag Weld repairs . Crews had to prepare their tools , & equipments . They were done at 7:30 AM.

Mike had to work on Joint T . Face A between 9 & 13 meters . Mike had to clean , grind , heat , & weld . He started at 7:45 AM.

Ma had to work on Joint P . Face B between 9 & 13 meters . Ma had to clean & grind the weld . He started at 7:30 AM.

Jose had to work on the heating blankets , monitor the heat , work with all crews .

(For the Transversal Indications . For Mike , Jose , & Ma 8.0 Regular Hours , & 2.0 Hours Over Time .)

Joe & Jesse had to UT Joints R & S . Face B above the ring beam .

Joe , James , Bernie , Bonifacio , & Jesse were on the site . They had to work with the welders , VT , MT , & UT the welds . Check Joe & James 's report for the welders detailed activities . Joe & James left at 3:00 PM.

Jose A. Carlos , Jose P. , & Rogelio had to work on miscellaneous activities . Crews had to prepare their tools . They were done at 7:30 AM.

Jose A had to work on the pedestal closure pour . He had to grind the edges of the concrete , batch the sides , & clean the site . He started on the South side corners at 7:45 AM. He was done at 10:30 AM. He left at 10:35 AM.

Rogelio had to work on the concrete repairs on the top of the footing box inside the skirt . Rogelio had to cut , chip , remove the old grout , & clean the site . He started at 7:30 AM.

Rogelio was called at 10:30 AM to work on E - 2 . He left with Jose A at 10:35 AM. Rogelio returned to the site at 12:40 PM. He was done on the concrete repairs preparations at 2:00 PM. Rogelio had to work on house keeping . He was done at 2:30 PM.

Carlos & Jose P. had to work on house keeping inside , outside the tower , & work with all other crews .

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 993

Date: 17-Dec-2013 **Tuesday**

They started at 7:15 AM.

In addition to that , crews had to build working platform for Ma on the East cell , on Joint P , Face B between 9 & 13 meters . & work with Rogelio on house keeping inside the skirt .

Tower crews were done at 5:00 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

Dutra crews came to the site at 7:00 AM. Crews had to work on the West side piles . Robert , Dave , Gilbert , James , Jason , Luke , & Walter had to work on the West barge . Crews had to work on the preparations for the fender erections. They started at 7:05 AM.

Dave flew & set the boat in the water at 7:50 AM. Walter & Gilbert had to prepare the welding machine reroute the power lines , their tools & equipments. They were done at 8:00 AM.

Crews had to weld the pile cap on the South West piles . They started at 8:10 AM. Crews were done at 9:20 AM. The tide was high . Crews could not weld the East side piles . They had to pull out of the water .

After that , Gilbert & Walter had to work with the other crews on the top jacking brackets , work on miscellaneous activities preparing for the fender erection , work with the surveyors on the elevations of the top of the beams & jacking brackets .

In the afternoon , Gilbert & Walter had to weld the pile cap on the South East pile . They started at 1:15 PM. Crews were done at 2:45 PM.

Dutra crews were done at 2:45 PM. They had to wrap up their tools & equipments. Crews left at 3:10 PM.

Ballard Diving crews came to the site at 6:55 AM. Crews had to work on the West pile bracing system . Alex had to put his gear on . He went into the water at 8:00 AM. Alex had to work on the clamps . He had to lower the clamps , tension the rods , & tension the cables by turning the turn buckles .

In addition to that , Alex had to work with the surveyors . He had to hold the rod on the top of the beams . on the East & West sides . He came out at 2:30 PM.

Ballard Diving crews were done at 2:45 PM. They had to wrap up their gears , & equipments . They left at 3:10 PM.

Saman & I had to work on Ballard Diving & Dutra crews activities . Check Saman report for the employees names & hours .

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4	Bid Item: 052	T-L02-TNE.052	Tower Lift 02 Tower NE Furnish structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 053	T-L01-DSE.053	Tower Lift 01 Diaphram Tower SE Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	22.00	0.00	30.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
2292	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 993 **Date:** 17-Dec-2013 **Tuesday**

*E0030562	WELDING EQUIPMENT					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE
 AMERICAN BRIDGE/FLUOR, A JV

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP
 AMERICAN BRIDGE/FLUOR, A JV

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details
 AMERICAN BRIDGE/FLUOR, A JV

Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Semi-Skilled Laborer	FOR	JOSE AVILA	3.00	0.00	0.00	3.00		<input type="checkbox"/>	
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>	

