



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 998 Const Calendar Day: 568 Date: 24-Dec-2013 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:00 am 02:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on the Transversal Indications on the Electro Slag Weld , work on the skirt , & work on miscellaneous activities . They started at 7:00 AM.

Rick , Ernest , Guowu , Ma , Mike , Reggie , & Zack had to work on Electro Slag Weld . Crews had to prepare their tools & equipments. They were done at 7:10 AM.

Rick had to work on Joint V . Face A between 9 & 13 meters . Rick had to heat & excavate . He started at 7;15 AM. He was done at 9:10 AM.

After that , he had to work with his crews in all areas & work with the QA & QC .

Ernest had to work on Joint T . Face A between 9 & 13 meters . Ernest had to clean , grind , heat , & weld . He started at 7:15 AM.

Mike had to work on Joint E . Face A between 9 & 13 meters . Mike had to clean , grind , heat , & weld . He started at 7:30 AM. Mike had to problem with the welding machine at 9:30 AM. Rick & Mike had to repair the welding machine . They were done at 10:30 AM.

Guowu had to work on Joint J . Face A between 9 & 13 meters . Wu had to clean & grind the weld . He started at 7:20 AM.

Ma had to work on Joint J . Face B between 9 & 13 meters . Ma had to clean & grind the weld . He started at 7;15 AM.

Zack & Reggie had to work on Joint E . Face B between 3 & 9 meters . Crews had to heat & excavate the weld . They started at 8:00 AM. Crews were done at 9:30 AM. They started to grind & clean the weld at 9:40 AM.

In addition to that , crews had to monitor the heat .

(For The Transversal Indications . For Ernest , Guowu , & Ma 4.0 Regular Hours)

(For The Transversal Indications . For Rick 2.0 Regular Hours)

Ed , James , Bernie , Bonifacio , & Jesse had to work with the welders . Check Ed & James 's report for the welders detailed activities .

Obra , Carlos , & Rene had to work on the skirt . Crews had to sort & fly to the site the bolts according

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 998

Date: 24-Dec-2013 **Tuesday**

to their locations . They started at 7:10 AM. Crews were done at 9:00 AM. & they had to extend the boom for the 20 Ton Grove crane They were done at 10:00 AM.

In addition tot hat , crews had to work on the North East corner . They had to drive drift pins to align the holes , & install the bolts . They were done at 10:50 AM.

Clint had to operate the 20 ton Grove crane & he had to work with the skirt crews .

Vector , Carlos , Jose P , & Rogelio had to work on miscellaneous activities on the tower . They started at 7:15 AM.

Rogelio & Carlos had to work on the top of the footing box . Crews continued to work on the concrete repairs . They had to chip & remove the concrete from the West side .

Vector & Jose had to work on house keeping & work with the other crews in all areas .

Tower crews were done at 10:50 AM. They had to wrap up their tools & equipments . Crews left at 11:00 AM.

In the office , I had to work on my report . I was done at 2:30 PM.

04-0120F4	Bid Item: 052	T-L02-TNE.052	Tower Lift 02 Tower NE Furnish structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 053	T-L01-DSE.053	Tower Lift 01 Diaphram Tower SE Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	CLINTON MONTGOMERY	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	ZACHARIAH MACDONALD	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	REGINALD HUMPHREY	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	ERNEST CONNORS	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	4.00	0.00	0.00	4.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2295	WELDER, 600 AMP						No	<input type="checkbox"/>
		4.00	0.00	0.00	0.00			<input type="checkbox"/>
2294	WELDER, 600 AMP						No	<input type="checkbox"/>
		4.00	0.00	0.00	0.00			<input type="checkbox"/>
2293	WELDER, 600 AMP						No	<input type="checkbox"/>
		4.00	0.00	0.00	0.00			<input type="checkbox"/>
2292	WELDER, 600 AMP						No	<input type="checkbox"/>
		4.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		4.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		4.00	0.00	0.00	0.00			<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 998 Date: 24-Dec-2013 Tuesday

*E0010562	WELDING EQUIPMENT					No	<input type="checkbox"/>	
	4.00 0.00 0.00 0.00							
04-0120F4	Bid Item: 053	T-L01-ANE.053	Tower Lift 01 Walkway Grating and Access Tower NE					
AMERICAN BRIDGE/FLUOR, A JV								
CCO-079	Bid Item: 001	T-MEP-ALS.079	Tower Base MEP					
AMERICAN BRIDGE/FLUOR, A JV								
CCO-098	Bid Item: 001	T-TSD-ALS.098	Tower Skirt Details					
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000743	Marine, Barge, Flexifloat 1 EM1010						No	
			4.00	0.00	0.00	0.00		<input type="checkbox"/>
002363	Equipment, Crane, 20 Ton						No	
			4.00	0.00	0.00	0.00		<input type="checkbox"/>