



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 999 Const Calendar Day: 570 Date: 26-Dec-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on the Transversal Indications on the Electro Slag Weld , work on the skirt , & work on miscellaneous activities . They started at 7:00 AM.

Rick , Ernest , Jose , Ma , Paul , Randy , & Reggie had to work on Electro Slag Weld . Crews had to prepare their tools & equipments. They were done at 7:15 AM.

Rick had to work on Joint V . Face A between 9 & 13 meters . Rick had to heat & excavate . He started at 7:25 . He was done at 11:30 AM.

After that , Rick had to mobilize his tools , equipments. Reroute the air , gas , & power line , & work on Joint Q . Face A between 3 & 9 meters . Rick had to heat & excavate . He started at 1:20 PM.

In addition to that , he had to work with the QA , QC , & work with his crews in all areas .

Ernest had to work on Joint T . Face A between 9 & 13 meters . Ernest had to clean , grind , heat , & weld . He started at 7:15 AM.

Randy had tower on Joint P . Face A above the ring beam . Randy had to clean , grind , heat , & weld . He started at 7:20 AM. He was done at 3:00 PM.

After that , he had to wrap up his tools , equipments. Reroute the gas & power line to work on Joint E . Face B between 3 & 9 meters . He started at 3:05 PM.

Ma had to work on Joint E . Face B between 9 & 13 meters . Ma had to clean & grind the weld . He started at 7:15 AM. He was done at 12:00 PM.

After that , Ma had to mobilize his tools & equipments , set , & work on Joint V . Face A between 9 & 13 meters . Ma had to clean & grind the excavated weld . He started at 1:20 PM.

Jose , Paul , & Reggie had to work on the heating blankets . They had to set heating blankets on Joints Q , J , & K face A between 3 & 9 meters & they had to monitor the heat , supply materials , & work with all crews .

In addition tot hat, Reggie had to heat & excavate the weld on Joint K . Face A between 3 & 9 meters . He started at 1:00 PM.

(For The Transversal Indications . For Rick , Ernest , Jose , Paul , Randy , & Reggie 8.0 Regular Hours & 2.0 Hours Over Time)

(For The Transversal Indications . For Ma 3.0 Regular Hours & 2.0 Hours Over Time)

(For The Transversal Indications . For Carlos & Jonathon 2.0 Hours Over Time)

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 999

Date: 26-Dec-2013

Thursday

Bonifacio had to lay out for the excavations on Joint J , K , & Q face A between 3 & 9 meters . Jesse came at 11:40 AM.

Ed , James , Bernie , Bonifacio , & Jesse were on the site . They had to work with the welders , VT , & MT the welds . Check Ed & James 's report for the welders detailed activities .

Carlos & Jonathon had to work on the ring beam shims . Crews had to sort the shims & bolts according to their locations , fly to the site , & set them on the top of the ring beam . They started at 7:10 AM. Crews were done at 12:00 PM.

In the afternoon , crews had to install the shims according to the new measurements . They started on the West side going North (Beam # 1 to beam # 6) at 12:40 PM. Crews were done at 2:30 PM. Crews had to wrap up their tools & equipments , pull out of the site the short bolts . They were done at 3:00 PM.

After that , crews joined the welders to the end of the shift . Carlos had to work on Joint P . Face A above the ring beam . Jonathon had to work on Joint J . Face A between 9 & 13 meters . Crews had to clean & grind the welds . They started at 3:30 PM.

Carlos , Jose P , & Rogelio had to work on miscellaneous activities on the tower . They started at 7:15 AM.

Carlos & Rogelio had to work on the concrete repairs . Crews had to chip & remove the remaining concrete on the West side . They started at 7:15 AM. Rogelio was called to work on W - 2 at 8:20 AM. He left at 8:30 AM. Carlos was done at 4:45 PM.

Jose had to work on house keeping , work with all crews , & work on the top of the footing box . Jose had to cut to size , drill , & nail the plywood boards to cover the chipped areas .

Tower crews were done at 4:50 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

Dutra crews came to the site at 6:55 AM. Dave , Gilbert , Jon - Paul , & Walter had to work on the East piles & they had to work with the divers .

Gilbert & Walter had to wait for the low tide to weld 3 pile caps on the East side . Dave flew the boat to the water at 8:00 AM. & the welding machine at 8:30 AM. Gilbert & Walter started to weld at 9:40 AM. They were done at 11:45 AM.

In addition to that , crews had to work on the outer brackets & platforms for the fender erections . Crews were done at 2:50 PM. They had to wrap up their tools , equipments , & prepare to pull the Kelso barge to be pulled out of the site . Crews left at 3:20 PM.

Ballard Diving crews came to the site at 6:55 AM. Alex , Derek , & Todd had to work on the cross beams. Crews had to prepare their gears , hoses , & accessories . They were done at 8:00 AM.

Crews had to wait for Dutra crews to bring the bridge clamps to the site to install them on the center & cross beams . The clamps were on the site at 9:00 AM.

Derek was the 1st diver to put his gear . He went into the water at 9:20 AM. Derek had to install & tighten the clamps on the center carry beam & the cross beams . He started on the East side beams at 9:25 AM. Derek came out at 12:00 PM.

Alex was the 2nd diver to go into the water at 1:00 PM. He continued to set & tighten the bridge clamps on the cross beams . He came out at 2:45 PM.

Ballard Diving crews had to wrap up their tools & gears . They were done at 3:15 PM. Crews left at 3:20 PM.

In the office , I had to work on my report . I was done at 5:30 PM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 999 Date: 26-Dec-2013 Thursday

04-0120F4		Bid Item: 039	T-FDS-CIP.039	Tower Fender System Cast-in-place Concrete				
DUTRA MATERIALS								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Piledriver	JNM	WALTER QUINTERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	JON - PAUL CHENEY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	GILBERT MAYA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	DAVE AVILAS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: DUTRA MATERIALS								
*E0660562						No	<input type="checkbox"/>	
		8.00	0.00	0.00	0.00			
*E0620562						No	<input type="checkbox"/>	
		8.00	0.00	0.00	0.00			

04-0120F4		Bid Item: 039	T-FDS-CIP.039	Tower Fender System Cast-in-place Concrete				
BALLARD DIVING & SALVAGE								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BALLARD DIVING & SALVAGE								
Marine Coordinator		TODD HORNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		DEREK CHASE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		ALEX DOSS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4		Bid Item: 052	T-L02-TNE.052	Tower Lift 02 Tower NE Furnish structural steel (bridge tower)			
AMERICAN BRIDGE/FLUOR, A JV							

04-0120F4		Bid Item: 053	T-L01-DSE.053	Tower Lift 01 Diaphram Tower SE Erect structural steel (bridge tower)				
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	REGINALD HUMPHREY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ERNEST CONNORS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0010562	WELDING EQUIPMENT					No	<input type="checkbox"/>	
		8.00	2.00	0.00	0.00			
2295	WELDER, 600 AMP					No	<input type="checkbox"/>	
		8.00	2.00	0.00	0.00			

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 999 **Date:** 26-Dec-2013 **Thursday**

2294	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
2293	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
2292	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE
AMERICAN BRIDGE/FLUOR, A JV

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP
AMERICAN BRIDGE/FLUOR, A JV

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details
AMERICAN BRIDGE/FLUOR, A JV

Labor		Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV										
	Semi-Skilled Laborer	APP		ROGELIO RODRIGUEZ	1.50	0.00	0.00	1.50		<input type="checkbox"/>
	Semi-Skilled Laborer	JNM		JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
	Semi-Skilled Laborer	JNM		CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>

