



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1002 Const Calendar Day: 575 Date: 31-Dec-2013 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 05:00 am 01:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on the Transversal Indications on the Electro Slag Weld . Work on the ring beam , & work on miscellaneous activities . They started at 7:00 AM.

Mike , Ernest , Guowu , Jose , Ma , Paul , & Reggie had to work on the Electro Slag Weld repairs . Crews had to prepare their tools & equipments. They were done at 7:10 AM.

Mike & Ernest had to problem with the Proheat machines . Paul & Mike had to work on the problem . They were done at 9:00 AM. The steel reached the required temperature at 9:30 AM.

Mike had to work on Joint E . Face B between 9 & 13 meters . Mike had to clean , grind , heat , & weld . He started at 9:45 AM.

In addition to that , Mike had to work with his crews & work with the QA & QC .

Ernest had to work on Joint V . Face A between 9 & 13 meters . Ernest had to clean , grind , heat , & weld . He started at 9:35 AM.

Guowu had to work on Joint T . Face A between 9 & 13 meters . Wu had to clean , & grind the weld . He started at 7:20 AM.

Ma had to work on Joint J . Face B between 3 & 9 meters . Ma had to clean & grind the weld . He started at 7:15 AM.

Paul had to work on the heating blankets where is required , monitor the heat , supply materials , & work with all crews .

(For the Transversal Indications . For Ernest , Wu & Ma 5.0 Regular hours . For Paul 2.5 Regular Hours)

Ed , James , Bonifacio , & Jesse were on the site . They had to work with the welders, VT , MT , & UT the welds . Check Ed & James 's report for the welders detailed activities . All the QA & QC left at 1:15 PM.

Carlos , Jose had to work on house keeping , work with the other crews . Built & remove working platform where is needed .

Carlos , Jonathon , & Rene had to work on the ring beam . Crews had to go for final check . on bolts ,

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1002 **Date:** 31-Dec-2013 **Tuesday**

washers , plate washers , & shims . Crews had to change the short bolts where is required . They started at 8:30 AM.

In addition to hat, crews had to work on the barge mobilization East . They were done at 8:15 AM.

Tower crews were done at 11:30 PM. They had to wrap up their tools & equipments . Crews left at 11:40 AM.

Ballard Diving crews came to the site at 7:00 AM. Alex , Derek , & Todd had to work on miscellaneous activates on the East side fender false work , beams , piles , & brackets . Crews had to prepare their gears , tools, & hoses . They were done at 7:30 AM.

Alex was the 1st diver to put his gears on . He went into the water at 8:00 AM . He came the of the water 11:00 AM.

Ballard crews had to wrap up their hoses , & gears . They were done at 11:00 AM. Crews left at 11:45 AM.

Dutra crews came to the site at 6:50 AM. Crews had to work on the fender erection preparations & work with the divers . They started at 7:00 AM.

James & Walter had to work on the accessory bracket on the South East corner . Crews had to drill , install anchor bolts , & mount the bracket . They started at 8:30 AM. Crews were done at 9:30 AM.

Steve had to operate the Bucyrus - Eries crane . Jon - Paul had to work on the rigging & he had to work with the other crews .

Dutra crews were done at 11:00 AM. They had to wrap up their tools , equipments . & pull the boat out of the water . They were done at 11:40 AM. Crews left at 11:45 AM.

In the office , I had to work on my report I was done at 1:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Piledriver	APP	JAMES SAVAGE	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Operator	OTH	STEVE FRIYER	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Piledriver	APP	ROBERT UTLEY	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Piledriver	JNM	WALTER QUINTERO	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Piledriver	JNM	JON - PAUL CHENEY	5.00	0.00	0.00	5.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: DUTRA MATERIALS								
*E0640562	MARINE, STEEL BARGE						No	
		5.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0660562							No	
		5.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0620562							No	
		5.00	0.00	0.00	0.00			<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1002 Date: 31-Dec-2013 Tuesday

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
 BALLARD DIVING & SALVAGE

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BALLARD DIVING & SALVAGE								
Marine Coordinator		TODD HORNER	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Marine Coordinator		DEREK CHASE	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Marine Coordinator		ALEX DOSS	5.00	0.00	0.00	5.00		<input type="checkbox"/>

04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RENE ESQUIVEL	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	JONATHAN CANITES	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	ERNEST CONNORS	5.00	0.00	0.00	5.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2293	WELDER, 600 AMP						No	<input type="checkbox"/>
		5.00	0.00	0.00	0.00			
2292	WELDER, 600 AMP						No	<input type="checkbox"/>
		5.00	0.00	0.00	0.00			
*E0010562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		5.00	0.00	0.00	0.00			
*E0030562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		5.00	0.00	0.00	0.00			
*E0010562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		5.00	0.00	0.00	0.00			

04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE
 AMERICAN BRIDGE/FLUOR, A JV

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP
 AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1002

Date: 31-Dec-2013

Tuesday

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE PRADO	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	5.00	0.00	0.00	5.00		<input type="checkbox"/>