



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 215 Const Calendar Day: 577 Date: 02-Jan-2014 Thursday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition clear, mild

Working Day  If no, explain:

<b>Diary:</b>	Dispute
<b>CCO # 98</b>	
CCO No. 98	<input type="checkbox"/>
Ironworkers continued on skirt erection. Ironworkers installed shim plates at the south east corner ring beam in the morning and continued on around the ring beam. 2 labors continued cleaning and performing maintenance around the tower.	
Obra Paulk, Carlos Alverado, Jonathan Canites Carlos Montajano , Jose Prado.	
<b>Tower Fender Erection</b>	<input type="checkbox"/>
Fender Erection I arrived at the jobsite at 0900. Dutra started mobilizing the barge crane into position to install the first precast fender module at the south west corner. The first module was installed in place initially at about 1000. High tide was observed during the erection. Dutra had problem placing/adjusting the module to its final position. A diver was sent to do inspection at 1130. (See Saman's diary for afternoon work and labors)	

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Woo, Laraine

Diary #: 215

Date: 02-Jan-2014 Thursday

**Tower Transverse Indication Repair**

Transverse Indication

Welders continued on Transverse Indications repair. (0700 to 1730)

Please see QA's report (Ed Leach and James Doe) for welder's detailed activities.

WelderLocationDescriptionRegular HourOvertime

REGGIE HUMPHRYD 9-13Prepping82

PAUL FAMBRINIAllMonitoring82

MICHAEL JIMENEZP 3-9Welding32

MAN CHUN MAJ 3-9Grinding82

GUOWU CHENT 9-13Grinding82

ERNEST CONNORSV 9-13Welding82

JOSE TORRESAllMonitoring82

RANDY CLAYBORNQ 9-13Welding82

M. Jimenez performed welding on joint E (item work), face B 9m-13m, in the morning.

QCRegular HourOvertime

BONIFACIO DAQUINAG JR.82

JESSE CAYABYAB82

BERNIE DOCENA82

Equipment:

Hour

Proheat-Miller4\*10

Welding Machine4\*10

Small Tool10

see attachment

**04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	REGINALD HUMPHREY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ERNEST CONNORS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0020562	WELDING EQUIPMENT						No	<input type="checkbox"/>
002292	WELDER, 600 AMP	10.00	0.00	0.00	0.00		No	<input type="checkbox"/>
002292	WELDER, 600 AMP	10.00	0.00	0.00	0.00		No	<input type="checkbox"/>
002292	WELDER, 600 AMP	10.00	0.00	0.00	0.00		No	<input type="checkbox"/>
002292	WELDER, 600 AMP	10.00	0.00	0.00	0.00		No	<input type="checkbox"/>

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Woo, Laraine    **Diary #:** 215    **Date:** 02-Jan-2014    **Thursday**

*E0020562	WELDING EQUIPMENT					No	
		10.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0020562	WELDING EQUIPMENT					No	
		10.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0020562	WELDING EQUIPMENT					No	
		10.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4    Bid Item: 067    C-PWS-116.067    Install & Adjust PWS 116-120**  
 AMERICAN BRIDGE/FLUOR, A JV

**CCO-098    Bid Item: 001    T-TSD-ALS.098    Tower Skirt Details**  
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JONATHAN CANITES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**CCO-321    Bid Item: 001    0-BDW-EFA.321    IERBYS Building Work**  
 AMERICAN BRIDGE/FLUOR, A JV

