



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 224 Const Calendar Day: 585 Date: 10-Jan-2014 Friday  
 Inspector Name: Liu, Tai-Lin Title: Transportation Engineer  
 Inspection Type: Continuous  
 Shift Hours: 04:30 PM 02:30 AM Break: 00:30 Over Time: 02:00  
 Federal ID:  
 Location:  
 Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM 50 - 60  
 Precipitation Condition Partly Cloudy

Working Day  If no, explain:

**Diary:** Dispute   
**Tower Activities**  
 01-10-14, Friday, Night Shift: 4:30 PM – 2:30 AM, Partly Cloudy, 64/45 F  
 Electro Slag Weld (ESW) - Weld Repair on Tower Base Transversal Indications.  
 \* Arrived at Burma SAS office around 04:30 PM. Saw Bill Casey talking to Bob & Victor. Prepared paper work and talked to Mohamma & Saman, Saman will be working Saturday night shift.  
 \* Talked to Ed Leach & James (METS) to find the field status at field office.  
 \* Welder Chris Bowles was sick not in field today. New QC (SE) Patrick Swain started today replaced Jesse.  
 \* Welder Mike Jimenez (Forman), completed welding on location J / Face B. Mike started welding on R4 after Jose finished grinding.  
 \* Brendon Chapman started welding S2 / face B at Y = 1430 – 1950 area and through the whole shift.  
 \* Jose Torres completed excavating on W/ Face A area (Y = 340 - 830 (W1)) and on R4 as well. QA (Patrick) and QA (Ed) performed MT on W1 / Face A at Y = 320 – 1850 area.  
 \* Reggie Humphrey continued performing excavation on D/ Face A area (Y= 610 - 875 (D7)) through the whole shift.  
 \* Welder Man Chun Ma completed grinding on K12 and continued excavating / grinding at J3 area. QA (JR) and QC (Patrick Swain) performed VT/MT on K12 / face A at Y = 4870 – 5480 area.  
 \* No UT testing performed this shift.  
 \* QC Patrick Swein & Bonifacio Daquinag worked 8 regular and 2 OT hours, respectively.  
 \* See QA's reports (Ed Leach and James Doe) for welder's detailed activities.

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)  
 AMERICAN BRIDGE/FLUOR, A JV

Labor							Dispute	
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Liu, Tai-Lin    **Diary #:** 224    **Date:** 10-Jan-2014    **Friday**

Equipment	Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00			<input type="checkbox"/>
Ironworker	JNM	BRENDON CHAPMAN	8.00	2.00	0.00	10.00			<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00			<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00			<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BOWLES	0.00	0.00	0.00	0.00			<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	0.00	0.00	0.00	0.00			<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00			<input type="checkbox"/>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV									
	*E0020562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
	*E0030562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
	*E0010562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
	2292	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
	2293	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>

**Attachment**



Grinding & Welding at N1 area



Welding at S-1 and S-2 area



Grinding & Welding at R4 area



QA Ed performed MT at W1 / Face A area

# Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 224

Date: 10-Jan-2014

Friday



MT at W1/Face A Y = 320 - 1850 area