



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 227 Const Calendar Day: 590 Date: 15-Jan-2014 Wednesday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 04:30 PM 02:30 AM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM 50 - 60
 Precipitation Condition Mostly Clear

Working Day If no, explain:

Diary:

Dispute

Tower Activitie

01-15-14, Wednesday, Night Shift: 4:30 PM – 2:30 AM, Mostly Clear, 64/42 F

Electro Slag Weld (ESW) - Weld Repair on Tower Base Transversal Indications.

- * Arrived at Burma SAS office around 04:30 PM. Saw Vector, Martin, Feather & Bob at office. Prepared paper work and went to field.
- * At field, saw ABF safety officer Greg and boat operator Justin. At the field office, talked to QA-Ed Leach & James (METS) to find out the field status.
- * Ed / James told me that they have extra job duty from their boss Ken Riley to cover: 1. Check FWS pipe support weld near Hinge A (between SAS & Skyway) area, and 2. At tower elevator - section 40 to 42 (@ elevation 120 – 150 m), the Pad eyes removal area need to be grinding flash and to be checked through MT. Ed left barge office at 7:30 PM to meet QC Salvador at elevator area to perform MT. James went to Hinge A area to check FWS pipe support weld at 08:30 PM, he came back around 10:30 PM – no welding work perform today. At tower elevator- pad eye removal, two pad eyes were removed at elevation 127 and 147 m and checked by QA (Ed) & QC (Salvador) – 4 hours operation.
- * QC (SE) - Salvador Merino and Patrick Swain were on duty tonight.
- * Welder Mike Jimenez (Forman), continued performing welding work left from last night on location J / Face B through the whole shift.
- * Welder Chris Bowles performed welding on W / Face A area through the whole shift.
- * Brendon Chapman completed welding on N7 area, waiting for final MT/UT in near future. Brendon moved to R6 / Face B area at Y = 4940 – 5200 to perform welding at that location.
- * Jose Torres completed welding on S3/ Face B weld. And moved to S4 area continued welding.
- * Reggie Humphrey continued performing welding from last night location on D/ Face A area (D7) through the whole shift.
- * Welder Man Chun Ma continued performed grinding on K area through the whole shift.
- * No UT testing performed this shift.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 227

Date: 15-Jan-2014

Wednesday

* See QA's reports (Ed Leach and James Doe) for welder's detailed activities.

* QC Salvador Merino worked 4 hours on pad eye removal job and 4 hours + 2 OT hours on tower base welding repair work. Patrick Swain worked 8 regular and 2 OT hours on tower base welding repair job.

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Safety Coordinator	OTH	GREG ANDERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	JUSTIN GARRETT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BRENDON CHAPMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BOWLES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0020562	WELDING EQUIPMENT					No		<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
*E0030562	WELDING EQUIPMENT					No		<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
*E0010562	WELDING EQUIPMENT					No		<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
2292	WELDER, 600 AMP					No		<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
2293	WELDER, 600 AMP					No		<input type="checkbox"/>
		8.00	2.00	0.00	0.00			

Attachment



Welding on J / Face A area



Mike performed welding at J / Face B area

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 227

Date: 15-Jan-2014

Wednesday



Reggie performed welding at D7 area