



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 228 Const Calendar Day: 591 Date: 16-Jan-2014 Thursday
 Inspector Name: Liu, Tai-Lin Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 04:30 PM 02:30 AM Break: 00:30 Over Time: 02:00

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

Weather

Temperature 7 AM 12 PM 4PM 50 - 60
 Precipitation Condition Mostly Clear

Working Day If no, explain:

Diary:

Dispute

Tower Activites

01-16-14, Thursday, Night Shift: 4:30 PM – 2:30 AM, Mostly Clear, 64/42 F



Electro Slag Weld (ESW) - Weld Repair on Tower Base Transversal Indications.

* Arrived at Burma SAS office around 04:30 PM. Saw Robert, Feather, Martin, & Bob at office. Prepared paper work and went to field.

* At field, saw ABF safety officer Greg and boat operator Justin. At the field office, talked to QA-Ed Leach & James (METS) to find out the field status.

* For FWS pipe support weld near Hinge A (between SAS & Skyway), schedule to start welding was 10:30 PM, James went to Hinge A to meet Feather & welder at 10:30 PM to meet QC Salvador & came back barge office around 12:30 AM - Two hours work. No Pad Eye removal work has performed tonight..

* QC (SE) - Salvador Merino and Patrick Swain were on duty tonight.

* Welder Mike Jimenez (Forman), continued performing welding work from last night on location J3 / Face B. Later on he turned the job to Brendon and he was flow around doing some Forman's works through the whole shift.

* Welder Chris Bowles continued last night welding work on W / Face A , Y= 340 - 1830 area through the whole shift.

* Brendon Chapman completed welding on R6 / Face B area at Y = 4940 – 5200 area last night, and also completed welding on R5 / Face B at Y = 3830 - 4490 area. Then he took over Mike's welding work on J3 / Face B area through the whole shift..

* Jose Torres finished welding work on S4 / Face B, and S5 & S6 welds as well tonight.

* Reggie Humphrey continued performing last night welding work on D/ Face A area (D7) through the whole shift.

* Welder Man Chun Ma performed grinding on P2 / Face A area through the whole shift.

* No UT / MT testing performed this shift.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 228

Date: 16-Jan-2014 **Thursday**

* See QA's reports (Ed Leach and James Doe) for welder's detailed activities.

* QC Salvador Merino and Patrick Swain worked full 10 hours tonight. Salvador spent two hours on Hinge A FWS pipe support welding work tonight.

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Safety Coordinator	OTH	GREG ANDERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	JUSTIN GARRETT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BRENDON CHAPMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BOWLES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0020562	WELDING EQUIPMENT						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
2292	WELDER, 600 AMP						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
2293	WELDER, 600 AMP						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>

Attachment



Tower Fender operation



Working Barge moved from south to north of Tower