



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 238 Const Calendar Day: 603 Date: 28-Jan-2014 Tuesday
 Inspector Name: Liu, Tai-Lin Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 06-Mar-14 Status: Approved

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60
 Precipitation Condition Mostly Cloudy

Working Day If no, explain:

Diary:

Dispute

Tower Activites

01-28-14, Tuesday, Day Shift: 07:00 AM – 05:30 PM, Mostly Cloudy, 62/46 F

Electro Slag Weld (ESW) - Weld Repair on Tower Base Transversal Indications.

- * Arrived at Burma SAS office around 07:00 AM. Went to Concentra Occupational Med Ctrs - CA (@ Oakland) for recertification of respirator testing this morning. Went to field after lunch.
- * Talked to QA - Joe Adame to find out the field status. QA - Simion Ramirez (METS) was here this morning and left field at 12:30 PM. QA - Scott Croff showed up after lunch at the field..
- * QC (SE), Bonifacio Daquinag (JR) and Bernie Docena were on duty today.
- * Welder Richard Garcia (Forman) performed excavating on H / Face A, Y = 7000 - 8000 area today.
- * Welder Donald Plumb was work on E2 instead of Tower Base area, but he came back to tower after 3:30 PM for two hours work on ESW repair work.
- * Zachariah Macdonald performed grinding on W / Face B, Y = 2000 - 2400 area this shift.
- * Paul Fambrini performed mobilization equipment, installing preheat pad and cleaning the area as the same as yesterday.
- * Guowu Chen performed excavating / grinding on F / Face A, Y = 3200 - w700 area this shift.
- * Welder Randy Clayborn was not here this morning, afternoon he help other welder for welding.
- * Welder Ernest Connorsk performed welding on T / Face B (Y = 1050 - 1600) area today.
- * QA (Joe) performed UT on V / Face B (Y = 3100 - 3900) to verify QC Bernie's UT results. Bernie did set up & layout this area to be cut and to be sent to Lab for finding out the welding quality. It should be a CCO (# 366) work, Bernie spent around 6 hours on it.
- * See QA's reports (Simion Ramirez, Scott Croft and Joe Adame) for welder's detailed activities.
- * QC Bonifacio Daquinag (JR) and Bernie Docena worked 10 hours today.

| | | | |
|-----------|---------------|---------------|------------------------------------------------------------------------|
| 04-0120F4 | Bid Item: 053 | T-L01-DSE.053 | Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower) |
|-----------|---------------|---------------|------------------------------------------------------------------------|

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 238

Date: 28-Jan-2014 **Tuesday**

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|------------------------------------------------|-------|--------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | JNM | ERNEST CONNER | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | RANDY CLAYBORN | 6.00 | 0.00 | 0.00 | 6.00 | | <input type="checkbox"/> |
| Ironworker | JNM | GUOWU CHEN | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | PAUL FAMBRINI | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | Zach MacDonald | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | FOR | RICHARD GARCIA | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Safety Coordinator | OTH | GREG ANDERSON | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Operator | JNM | JUSTIN GARRETT | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Welder | APP | Reggie Humphry | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | BRENDON CHAPMAN | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | MAN CHUN MA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | APP | JOSE TORRES | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | CHRISTOPHER BOWLES | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | DONALD PLUMB | 0.00 | 2.00 | 0.00 | 2.00 | | <input type="checkbox"/> |
| Ironworker | JNM | MICHAEL JIMENEZ | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |

Equipment

| Equipment ID | Description | RT Hrs | OT Hrs | ST Hrs | IT Hrs | Rental Company | Remarks | Dispute |
|------------------------------------------------|-------------------|--------|--------|--------|--------|----------------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| *E0020562 | WELDING EQUIPMENT | | | | | | No | |
| | | 8.00 | 2.00 | 0.00 | 0.00 | | | <input type="checkbox"/> |
| *E0030562 | WELDING EQUIPMENT | | | | | | No | |
| | | 8.00 | 2.00 | 0.00 | 0.00 | | | <input type="checkbox"/> |
| *E0010562 | WELDING EQUIPMENT | | | | | | No | |
| | | 8.00 | 2.00 | 0.00 | 0.00 | | | <input type="checkbox"/> |
| 2292 | WELDER, 600 AMP | | | | | | No | |
| | | 8.00 | 2.00 | 0.00 | 0.00 | | | <input type="checkbox"/> |
| 2293 | WELDER, 600 AMP | | | | | | No | |
| | | 8.00 | 2.00 | 0.00 | 0.00 | | | <input type="checkbox"/> |

Attachment



Area to be cut and send to lab for finding weld quality on V / Face B area



QA JR & Forman Richard at H / Face A area

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 238

Date: 28-Jan-2014

Tuesday



Ernest performed welding on T / Face B area



Chen performed grinding on F / Face A area



QA Joe performed UT to verify QC Bernie's work on V / Face B area
(CCO work)



Installed pro-heat pad at W / Face A area