



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 239 Const Calendar Day: 604 Date: 29-Jan-2014 Wednesday
 Inspector Name: Liu, Tai-Lin Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 06-Mar-14 Status: Approved

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60
 Precipitation Condition Fog

Working Day If no, explain:

Diary:

Dispute

Tower Activitie

01-29-14, Wednesday, Day Shift: 07:00 AM – 05:30 PM, Fog, 62/59 F

Electro Slag Weld (ESW) - Weld Repair on Tower Base Transverse Indications.

- * Arrived at Burma SAS office around 07:00 AM. Prepared paper works & went to field.
- * Talked to QA - Simion Ramirez (METS) & Joe Adame to find out the field status.
- * QC (SE), Bonifacio Daquinag (JR) and Bernie Docena were on duty today. Bernie left from field around 1:00 PM.
- * Welder Richard Garcia (Forman) performed welding on H14 / Face A, Y = 7000 - 8000 area & forman's works today.
- * Welder Donald Plumb was work on E2 instead of Tower Base area, but he came back to tower after 3:30 PM for two hours work on ESW repair work.
- * Zachariah Macdonald performed grinding on T / Face B, Y = 400 - 1600 area this shift.
- * Paul Fambrini performed mobilization equipment, installing preheat pad and cleaning the area as the same as yesterday.
- * Guowu Chen performed excavating / grinding on K / Face B below Y = 140 - 5620 area this shift.
- * Welder Randy Clayborn was not here today.
- * Welder Ernest Connors performed welding on W / Face B (Y = 2080 - 2340) area today. Saw QC JR was there checking the works.
- * See QA's reports (Simion Ramirez, Joe Adame) for welder's detailed activities.
- * QC Bonifacio Daquinag (JR) worked 10 hours, and Bernie Docena worked 5 hours today.

04-0120F4	Bid Item: 053	T-L01-DSE.053	Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			

Labor							Dispute	
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 239

Date: 29-Jan-2014

Wednesday

Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	JNM	ERNEST CONNER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	Zach MacDonald	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Safety Coordinator	OTH	GREG ANDERSON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Operator	JNM	JUSTIN GARRETT	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Welder	APP	Reggie Humphry	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	BRENDON CHAPMAN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BOWLES	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	0.00	2.00	0.00	2.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>

Equipment		Rental Company				Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks
Contractor: AMERICAN BRIDGE/FLUOR, A JV						
*E0020562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00	No
*E0030562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00	No
*E0010562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00	No
2292	WELDER, 600 AMP	0.00	0.00	0.00	0.00	No
2293	WELDER, 600 AMP	0.00	0.00	0.00	0.00	No

Attachment



Guowu performed grinding on K / Face B area



Zach performed grinding on T / Face B area

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 239

Date: 29-Jan-2014

Wednesday



Richard performed welding on H14 / Face B area



QC JR performed mapping on W / Face B area