



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1004 Const Calendar Day: 606 Date: 31-Jan-2014 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 03-May-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on the top skirt & work on miscellaneous activities . They started at 7:00 AM.

Carlos & Jose had to work on miscellaneous activities on the tower . Crews had to work on house keeping , work on the working platforms for the welders , & work with all crews . They started at 7:10 AM.

Victor & Jose Jr. had to work on the tower between 53 & 143 meters . Crews had to work on house keeping inside the North tower shaft . They had to vacuum , clean , & pull out of the tower all the excess materials & tools , they started at 7:20 AM. Crews came down the tower at 4:50 PM.

Tower crews were done at 5:00 PM. They left at 5:10 PM.

Ballard Diving crews came to the site at 6:55 AM. Crews had to work on the closure joint reinforcing steel . Alex , Alex V , & Todd had to Crews had to prepare their gears , tools , & hoses . They were done at 7:3 AM. Crews had to install # 16 hair pins on the vertical bars on the West , North , & East closure joints .

Todd was the 1st diver to put his gear on . He went into the water at 8:20 AM. Todd had to work on the West side closure joints . He came out at 11:50 AM.

Alex was the 2nd diver to go into the water at 12:50 PM. Alex had to work on the North & East sides joints . He had to install the hair pins . He came out at 2:45 PM.

Ballard Diving crews had to wrap up their gears , hoses , & equipments. They were done at 3:00 PM. Crews left at 3:10 PM.

Dutra crews came to the site at 6:55 AM. Crews had to work on the fender panels , & miscellaneous activities for the joint closure pours . They started at 7:10 AM. Crews had to mobilize the barge from the South West corner to the North West corner . They were done at 8:00 AM.

Robert James , & Luke had to work on the panels erection on the North West & North side joints . Crews had to hook the panels to the , fly , set , adjust , & install the side bolts above the water level . Dan flew the 1st inner panel for the North West corner at 8:00 AM. The panel was erected , secured with anchor bolts , & the crane was released at 10:30 AM.

After that , crews had to fly the hydraulic jacks , brackets , hoses , gauges , & the accessories to the North side to level the North East corner with the center section of the fender . Crews were done setting the jacks at 1:00 PM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1004

Date: 31-Jan-2014

Friday

Then , crews started to jack the pieces & lock the tie rods . They started at 1:05 PM. Crews were done at 2:10 PM. Crews had to release the jacks , disassemble the brackets , pull out of the site all the equipments & materials . They were done at 2:50 PM.

Ron , Pen , & Sam had to work on the panels preparations . Crews had to drill the holes for the anchor bolts & rods . Weld the back wailers , & bottom plates . They started at 7:20 AM.

In addition to that , crews had to work with the erection crews & the barge crews . Dutra crews were done at 2:50 PM. They had to wrap up their tools & equipments. Crews left at 3:10 PM.

Conco crews came to the site at 7:00 AM. Justin & Salvador had to install # 16 top hair pins on the South & West joints . They started at 7:10 AM. Crews were done at 8:00 AM. Salvador left at 8:05 AM.

The reinforcing steel for the fender slab was mobilized & set on the West side of the tower . Justin had to work on the corner rib cages . He has to built 8 cages . Justin had to set # 12 bars , lay out for the stirrups at 0.45 meter at center , & secure them with tie wires . He started at 8:30 AM. Justin left at 9:30 AM. He returned to work on the cages at 11:00 AM. He was done at 1:30 PM. He left at 1:35 PM. Justin built 4 cages

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Piledriver	APP	JAMES SAVAGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	DAN WHEELER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	PEN UNUTOA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	ROBERT UTLEY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: DUTRA MATERIALS								
*E0660562		8.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0640562	MARINE, STEEL BARGE	8.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0660562		8.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0620562		8.00	0.00	0.00	0.00		No	<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

BALLARD DIVING & SALVAGE

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BALLARD DIVING & SALVAGE								
Marine Coordinator		ALEX VALEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		TODD HORNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		ALEX DOSS	8.00	0.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 1004 Date: 31-Jan-2014 Friday

04-0120F4	Bid Item: 039	T-FDS-CIP.039	Tower Fender System Cast-in-place Concrete					
CONCO PUMPING								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Ironworker		SALVADOR JUMINEZ	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker		JUSTIN BACA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
04-0120F4	Bid Item: 052	T-L02-TNE.052	Tower Lift 02 Tower NE Furnish structural steel (bridge tower)					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 053	T-L01-ANE.053	Tower Lift 01 Walkway Grating and Access Tower NE					
AMERICAN BRIDGE/FLUOR, A JV								
CCO-079	Bid Item: 001	T-MEP-ALS.079	Tower Base MEP					
AMERICAN BRIDGE/FLUOR, A JV								
CCO-098	Bid Item: 001	T-TSD-ALS.098	Tower Skirt Details					
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	VICTOR HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JR. JOSE AVILA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>