



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 1008 Const Calendar Day: 612 Date: 06-Feb-2014 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 03-May-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on miscellaneous activities on the tower . They started at 7:00 AM.

Carlos & Jose had to work on house keeping inside the cells . Crews started at 7:20 AM. They were done at 5:00 PM. Crews left at 5:10 PM.

Ballard Diving crews came to the site at 6:50 AM. Crews had to work on the joint closure forms . They had to prepare their tools , gears , & air supply hoses . They were done at 7:45 AM. Crews had to wait for Dutra crews to relocate & set the anchors closer South .

Todd was the 1st diver to put his gear on . He went into the water at 8:35 AM. Todd had to install the lower rods , drill ,& install the anchor bolts .

In addition to that , he had to seal the bottom gaps using splash zone , install ,& tighten the bottom bolts . Todd was done at 11:50 AM. He came out at 11:55 AM.

Derek was the 2nd diver to go into the water at 12;50 PM. Derek continued to work on the East side joints , make final check on the bottom gaps , & seal the gaps . Todd came out at 2:50 PM.

Ballard crews had to wrap up their gears , hose , & tools . They were done at 3:10 PM. Crews left at 3:20 PM.

Dutra crews came to the site at 6:50 AM. Crews had to work on the slab form & work on the closure joints. They started at 7:10 AM. Crews had to mobilize & adjust the barge anchors . They were done at 8:15 AM.

Robert , Sam , James , & Luke had to work on the South East joint. Crews had to fly , set , install the top rods , drill , & install the anchor bolts. They started at 8;30 AM. Crews were done at 10:00 AM.

After that , crews had to work on the form with the footing box walls . They had to drill , install the anchor bolts , set the side panels tight with the footing wall , & tighten the bolts. They started on the East side wall of the footing at 11:00 AM. Crews were done at 2:55 PM. Crews had worked on 2 bays .

Ben & Ron had to work on the top slab forms on the West side & north West corner . Crews had to cut the 0.1 X 0.15 meter joists , set at 0.4 meter at center , secure with nails , cut , place , & nail the plywood boards . Crews started on the West side bays at 7:20 AM. They were done at 12:00 PM.

In the afternoon , crews had to work on the North West corner bays . Following the same procedures as on the previous bays . Crews started at 12;40 PM. They were done at 2:55 PM.

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 1008 **Date:** 06-Feb-2014 **Thursday**

Dutra crews were done at 3:00 PM. They had to wrap up their tools , & equipments. They were done at 3:15 PM. Crews left at 3:20 PM.

In the office , I had to work on my report . I was done at 4:30 PM.

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**

DUTRA MATERIALS

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
Operator	OTH	DAN WHEELER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	PEN UNUTOA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	STEVE FRIYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	ROBERT UTLEY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
*E0640562	MARINE, STEEL BARGE						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
*E0660562							No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
*E0620562							No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**

BALLARD DIVING & SALVAGE

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> BALLARD DIVING & SALVAGE								
Marine Coordinator		TODD HORNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		DEREK CHASE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		ALEX DOSS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE**

AMERICAN BRIDGE/FLUOR, A JV

**CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP**

AMERICAN BRIDGE/FLUOR, A JV

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1008

Date: 06-Feb-2014

Thursday

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Painter		JUAN HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>