



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1009 Const Calendar Day: 613 Date: 07-Feb-2014 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 03-May-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to to the site at 6;50 AM. Crews had to work on miscellaneous activities on the tower . They started at 7:00 AM.

Carlos & Jose had to work on house keeping inside & outside the tower . Crews had to clean , vacuum , work on the working platforms , & work with the other crews . They started at 7:15 AM.

Carlos left at 3;15 PM. Jose Avila joined Jose P at 3;15 PM. To the end of the shift . Crews were done at 5:00 PM. They left at 5:10 PM.

Ballard Diving crews came to the site at 6:50 AM. Crews had to work on the fender form panels . Alex , Derek , & Todd had to prepare their tools , gears, & air supply hoses . They were done at 7:40 AM.

Alex was the 1st diver to put his gear on . He went into the water at 7:45 AM. Alex had to work on the South , East , & North sides . He had to seal the bottom & the sides of the forms up to 0.6 meters above the water level using splash zone , make final check on the forms , drill , install , tighten the remaining lower anchor bolts , rods if needed , & loosen the lower rods on the inner panels with the footing side walls . Alex came out at 11;55 AM.

Todd was the 2nd diver to go into the water at 12:50 PM. Todd continued to work on sealing the gaps on the forms , lower anchor bolts , & rods on the North & West sides . todd came out at 2:45 PM.

Ballard Diving crews had to wrap up their tools , gears , & equipments . The left at 3:20 PM.

Dutra crews came to the site at 6:50 AM. Crews had to work on the fender & slab forms . Crews had to prepare their tools , equipments, set the float & the boat in the water . They were done at 7:30 AM.

Ben & Ron had to work on the fender slab . Crews had to work on the North West & North side of the tower . They had to cut the 0.1 X 0.15 meter joist , place at 0.15 & 0.4 meter at center for areas larger than 2.1 meters wide , secure them with nail , cut , & set the plywood . They started at 7:30 AM. Crews were done on the North side at 11:00 AM.

After that , crews had to mobilize & work on the South West corner & South side . They had to complete the forms & close temporary the open bays . They started at 11:10 AM. Crews were done at 2:55 PM.

Robert , Sam , James , & Luke had to work on the fender form inner panels with the footing box walls . Crews had to loosen the top rods , drill , install , & tighten the anchor bolts to have tight surface between the footing side walls & the form panels . They started at 7:25 AM. Crews had to work on the East & North

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1009

Date: 07-Feb-2014

Friday

side bays . They had to work on the top bolts in 10 bays . They were done at 2:50 PM.

Dave had to operate the Bucyrus - Eries crane . Steve had to work on the rigging & he had to work with the other crews .

Dutra crews had to wrap up their tools , equipments , & pull the float & boat out of the water . They left at 3:20 PM.

In the office , I had to work on my report . I was done at 4:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Operator	OTH	DAN WHEELER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	PEN UNUTOA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	STEVE FRIYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	ROBERT UTLEY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: DUTRA MATERIALS								
*E0640562	MARINE, STEEL BARGE	8.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0660562		8.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0620562		8.00	0.00	0.00	0.00		No	<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

BALLARD DIVING & SALVAGE

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BALLARD DIVING & SALVAGE								
Marine Coordinator		TODD HORNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		DEREK CHASE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		ALEX DOSS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE

AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 1009 Date: 07-Feb-2014 Friday

CCO-079	Bid Item: 001	T-MEP-ALS.079	Tower Base MEP
AMERICAN BRIDGE/FLUOR, A JV			

CCO-098	Bid Item: 001	T-TSD-ALS.098	Tower Skirt Details
AMERICAN BRIDGE/FLUOR, A JV			

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

