



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1012 Const Calendar Day: 617 Date: 11-Feb-2014 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 03-May-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the Transversal Indications on the Electro Slag Weld , work on the Doublor Plates on the West shear plate , & work on miscellaneous activities . They started at 7:00 AM.

Carlos & Jose had to work on miscellaneous activities on the tower . Crews had to work on house keeping . They had to clean , vacuum , pull out of the site all the debris , excess materials ,work on the working platforms , & work with the other crews . Crews were done at 5:00 PM. They left at 5:30 PM.

Richard , Donald , Guowu , Kyle , Paul , Ray , & Zach had to work on the Transversal Indications . Crews had to prepare their tools & equipments . They were done at 7:30 AM.

Richard had to work with all crews in all areas .

Donald had to work on Joint M . Face B between 3 & 9 meters . Donald had to set the heating blankets , wait for the steel to reach the required temperature , & excavate . He started at 8:10 AM.

Guowu had to work on Joint G . Face A between 3 & 9 meters . Wu had to clean & grind the weld . He started at 7:35 AM. He was done at 2:00 PM.

After that , wu had to mobilize & set on Joint A . Face B between 3 & 9 meters . He started to clean & grind at 2:40 PM.

Ray had to work on Joint L . Face A between 3 & 9 meters . Ray had to heat & excavate . He started at 9:00 AM.

Kyle had to work on Joint M . Face A between 3 & 9 meters . Kyle had to clean & grind . He started at 7:35 AM. He was done at 12:00 PM.

In the afternoon , Kyle had to work with Randy on the North side skirt to the end of the shift .

Paul & Zack had to work on the heating blankets , monitor the heat , supply materials , & work with the other crews .

In the afternoon , Zach had to work on Joint M . Face A between 3 & 9 meters . He had to clean & grind . He started at 12:45 PM.

Carlos came to the site at 3:00 PM. He had to work with the crews on the Transversal Indications . Carlos had to clean & grind . He started at 3:10 PM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1012 Date: 11-Feb-2014 Tuesday

Randy & Ethan had to work on the top skirt weld . They had to work on the North West corner with the North center plate . Crews had to prepare their tools , equipments , & reroute the power lines . They were done at 10:00 AM.

Randy had to align the plates . He had to weld 8 donut plates , set the adjustment brackets , drive drift pins , set the back bar , & tack weld . He started at 10:30 AM. He was done at 1:45 PM.

Bernie & Simon had to inspect the preparations , measure the gaps , & the back bar . They were done at 2:30 PM. Randy started to weld at 2:40 PM.

Ethan left at 1:00 PM. Kyle had to work with Randy to the end of the shift .

Joe , Simon , Bernie , & Bonifacio were on the site . They had to work with the welders , VT , MT , & UT the welds . Check Joe & Simon 's report for the welders detailed activities .

(For the Transversal Indications . For Richard , Donald , Guowu , Paul , Ray , & Zach 8.0 Regular Hours . & 2.0 Hours Over Time . For Kyle 5.0 Regular Hours . For Carlos 2.0 Hours Over Time)

Ethan left at 1:00 PM Kyle had to work with Randy to the end of the shift .

Welding crews were done at 4:55 PM. They had to wrap up their tools & equipments. Crews left at 5:10 PM.

Julian , Jonathan , & Aaron had to work on the doubler plates , on the West shear plate (CCO Work) . Crews continued to drill the 32 mm. holes . They started at 7:15 AM.

Aaron left at 10:00 AM. He returned to the site at 3:00 PM. Crews were done at 4:50 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

(For CCO # 366 . For Julient & Jonathon . 8.0 Regular Hours & 2.0 Hours Over Time . For Aaron 3.0 Regular Hours & 2.0 Hours Over Time)

Ballard Diving crews came to the site at 6:50 AM. Alex , Derek , & Todd had to work on the fender forms . Crews had to wait for Dutra crews t o mobilize the barge to the West side of the tower . They had to prepare their gears , air supply hoses , & tools . They were done at 10:00 AM.

Alex was the 1st diver to put his gear on . He went into the water at 10:20 AM. Alex had to work on the rib panels with the footing side walls . He had to drill , install , & tighten the anchor bolts . Alex came out at 2:45 PM.

Ballard Diving crews had to wrap up their tools , hoses ,& tools . They were done at 3:10 PM. Crews left at 3:20 PM.

Dutra crews came to the site at 6:50 AM. Crews had to work on the West side Joint closure concrete pour , work on the slab forms , & work on miscellaneous activities . They started at 7:00 AM.

Ron & Ben had to work on the slab forms . Crews continued to work on the East side forms . Crews had to cut to size the 0.1 X 0.15 meter joists , set at 0.4 meter at centers , secure them with nails, cut , & set the plywood . They started at 7:15 AM. Crews were done at 3:05 PM.

Robert , Sam , & Luke had to work on the barge mobilization from the East side to the West side of the tower . They started at 7:15 AM. Crews were done at 9:35 AM.

In addition to that , crews prepare for the West side joint closure concrete pour , dewater the forms , work with Conco crews on the concrete pour .

In addition tot hat , crews had to work on house keeping on the North & West sides . They had to pull out of the site the working platforms , tie rods , & excess materials . They were done at 3:00 PM.

The concrete truck for the closure joints came to treasure Island at 12:00 PM. Steve had to operate the Phyllis tug boat . He had to take 2 - 0.75 cubic meter buckets , fill with concrete , & bring back to the site .

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1012 Date: 11-Feb-2014 Tuesday

Dan had to operate the Bucyrus crane . He had to fly the buckets in & out of the site . The concrete pour started at 12:30 PM. It was done at 1:40 PM. Steve had to make 3 trips .

Dutra crews were done at 3:10 PM. They had to wrap up their tools & equipments . Crews left at 3:20 PM.

Conco crews came to the site at 11:20 AM. Crews had to work on the West Joint closure concrete pour . Crews had to prepare their tools , & equipments . They started on the 1st joint at 12:30 PM. Crews had to vibrate the concrete & clean the rebar . They were done at 2:20 PM. Crews left at 2:30 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Operator	OTH	STEVE FRIYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	ROBERT UTLEY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	PEN UNUTOA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	DAN WHEELER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: DUTRA MATERIALS								
*E0660562							No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
*E0640562	MARINE, STEEL BARGE						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
*E0620562							No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

BALLARD DIVING & SALVAGE

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BALLARD DIVING & SALVAGE								
Marine Coordinator		TODD HORNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		DEREK CHASE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		ALEX DOSS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Semi-Skilled Laborer	FOR	WENDELL STEPHENS	3.00	0.00	0.00	3.00		<input type="checkbox"/>
None of the Above	JNM	HUMBERTO DURAN	3.00	0.00	0.00	3.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1012 Date: 11-Feb-2014 Tuesday

04-0120F4 **Bid Item: 053** **T-L01-DSE.053** **Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)**
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ETHAN KENT	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	JULIENT POULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	ZACHARIAH MACDONALD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	KYLE CROWLEY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ERNEST CONNORS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.80	2.00	0.00	2.80		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0030562	WELDING EQUIPMENT					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
*E0020412	TRUCK					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
2296	WELDER, 600 AMP					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
2295	WELDER, 600 AMP					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
2294	WELDER, 600 AMP					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>

