



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 254 Const Calendar Day: 625 Date: 19-Feb-2014 Wednesday
 Inspector Name: Liu, Tai-Lin Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 31-May-14 Status: Approved

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70
 Precipitation Condition Mostly Cloudy

Working Day If no, explain:

Diary:

Dispute

Tower Activities

02-19-14, Wednesday, Day Shift: 07:00 AM – 05:30 PM, Mostly Cloudy, 63/58 F

(1). Electro Slag Weld (ESW) - Weld Repair on Tower Base Transverse Indications

- * Arrived at Burma SAS office around 07:00 AM. Prepared paper work & went to field,
- * Talked to QA - Simion Ramirez (METS) to find out the field status. QA - Joe Adam was here today,
- * QC (SE), Bonifacio Daquinag (JR) and Bernie Docena were on duty today.
- * Welder Donald Plumb performed excavating / grinding on G / Face A area today.
- * Zachariah Macdonald performed grinding / excavating on V / Face B area.
- * Paul Fambrini performed misc. works (such as maintance proheat pad installation or removing).
- * Guowu Chen performed grinding / excavating on M / Face B area & G / Face A area today.
- * Eric was helping Paul to install pro-heat pad and excavating on K / Face A area..
- * Welder Ernest Connors performed welding on V / Face B and excavating on H / Face B area,
- * Richard finished welding on H / Face B area today.
- * JR was watching welds G & H, and Bernie was watching welds V & M today. No MT and UT performed on this shift.
- * See QA's reports (Simion Ramirez) for welder's detailed activities.
- * QC Bonifacio Daquinag (JR) and Bernie Docena worked 10 hours today.

(2). CCO 366 - ESW Test Sample ***

* NO work for this CCO work today.

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 254

Date: 19-Feb-2014

Wednesday

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BOWLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BRENDON CHAPMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Safety Coordinator	OTH	GREG ANDERSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Zach MacDonald	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ERNEST CONNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	KYLE CROWLEY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	JUSTIN GARRETT	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0020562	WELDING EQUIPMENT						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
2292	WELDER, 600 AMP						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
2293	WELDER, 600 AMP						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>

Attachment



East side skirt and entrance to tower base



Pro-heat on G / Face B location

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 254

Date: 19-Feb-2014

Wednesday



Skirt welding with Sami's inspection



Demo. Work on old bridge



Donald performed grinding on G / Face A area



Zach performed excavating on V / Face B area



Commute Boat