



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 1:46 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 255 Const Calendar Day: 626 Date: 20-Feb-2014 Thursday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 31-May-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Mostly Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

02-20-14, Thursday, Day Shift: 07:00 AM – 05:30 PM, Mostly Sunny, 64/52 F



(1). Electro Slag Weld (ESW) - Weld Repair on Tower Base Transverse Indications

* Arrived at Burma SAS office around 07:00 AM. Attended safety meeting this morning. Prepared paper work & went to field,

* Saw Standley, Mohammad, Sami & Two QA at T1 area. Talked to QA - Simion Ramirez (METS) and Joe Adame to find out the field status.

* QC (SE), Bonifacio Daquinag (JR) and Bernie Docena were on duty today.

* Welder Donald Plumb performed excavating on G / Face A area (see picture) continued from yesterday.

* Zachariah Macdonald performed grinding on H / Face B area today.

* Paul Fambrini performed misc. works (such as maintance proheat pad installation or removing).

* Guowu Chen performed grinding on G / Face A area today.

* Eric was not here this morning, he showed up in T1 around 2:30 PM, worked 3:00 hours in ESW repair work..

* Welder Ernest Connors performed welding on V / Face B area (see picture),

* Richard performed welding on K / Face A area today.

* QC JR performed MT on G / Face A welds, Bernie work skirt welding work today..

* See QA's reports (Simion Ramirez & Joe Adame) for welder's detailed activities.

* QC Bonifacio Daquinag (JR) worked 10 hours today, and Bernie Docena worked 10 hours for skirt welding today.

(2). CCO 366 - ESW Test Sample ***

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 255

Date: 20-Feb-2014 Thursday

* NO work for this CCO work today.

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BOWLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BRENDON CHAPMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Safety Coordinator	OTH	GREG ANDERSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	Zach MacDonald	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ERNEST CONNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	KYLE CROWLEY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	JUSTIN GARRETT	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0020562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
2292	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
2293	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 255

Date: 20-Feb-2014

Thursday

Work progress on the board



Welding on G / Face A by Plumb



Welding on V / Face B area by Connors



Fender form works



Connors performed welding on V / Face B area



Plumb performed welding on G / Face A area