



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1020 Const Calendar Day: 630 Date: 24-Feb-2014 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 03-May-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site after the safety meeting at 7:25 AM. Crews had to work on the skirt top plates , work on the house keeping , & work on miscellaneous activities on the tower . They started at 7:30 AM.

Jose A Avila , Carlos , Jose P , Jose A , , Juan , Li , & Rogelio had to work on house keeping inside the cells & the tower shafts . Crews had to clean , vacuum , pull out of the site the excess materials , debris , & work with the other crews . Crews had to work inside the East & Inner East cells . had to work inside the North & West tower chaffs . They started at 7:40 AM.

Randy & Kyle had to work on the skirt top plates . Crews had continued to remove the donut plates , clean , grind , & prepare the surfaces for the QA & QC to MT & UT the welds . Joe & Bernie had to UT the North side welds .

Randy had to work on the North West corner , on the West weld . He started at 8:00 AM. He was done at 2:00 PM.

Kyle had to work on the North West plates , on the North North . He started at 7:50 AM. He was done at 1:00 PM. He started on East weld at 1:10 PM.

Jeffery , Ryan , Aaron , Ethan , Jonathon , John , & Julient had to work on house keeping inside the cells & tower shafts . crews had to disassemble the scaffolds , planks , remove the ladders , cut the brackets , pull out of the site , set in the skip boxes , fly , & set them on he barge . Then , on the boats to be taken to pier 7 .

Crews had to work inside the East & Inner East cells , & Inside the North & West tower shafts . They started at 7:40 AM.

Jeffery had to operate the Terex crane . He had to fly materials in & out of the site . Ryan had to work on the barge rigging & he had to work with the other crews . They started at 7:40 AM.

Jeffery , Ryan , John , & Jonathon were done at 3:00 PM. They left at 3:100 PM. Aaron , Dan , Ethan , & Julient were done at 5:00 PM

Tower crews were done at 5:00 PM. They had to wrap up their tools & equipments. Crews left at 5:10 PM.

Conco crews came to the site at 7:30 AM. Travis , Justin , John , & Steven had to work on the fender slab , on the East half to the slab . Crews had to fly their materials to the site They were done at 7:45 AM.

Crews had to set the 65 mm. spacer blocks , # 12 carry bars place # 22 , 25 mm. loops , & # 16 lower

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1020

Date: 24-Feb-2014

Monday

longitudinal bars . They started at 7:50 AM. Crews worked through the lunch break .

Conco crews were done at 2:30 PM. They had to wrap up their tools & equipments . Crews left at 2:40 PM.

Ballard Diving crews came to the site at 6:55 AM. Alex D , Alex V , Bill , Nick , & Paul had to work on the fender forms . They had to prepare their gears , air supply hoses , & tools. They were done at 8:15 AM.

Alex D & Paul were the 1st divers to put their gears on . They went into the water at 8:20 AM. Crews had to make final check on the lower section of the rib panels on the East side of the footing box . They had to drill , install , & tighten the anchor bolts where is needed . Alex & Paul came out of the water at 11:30 AM.

Bill & Nick were the afternoon divers to go into the water at 12:55 PM. Crews continued to work on the rib panels on the West side of the footing box . they came out at 2:50 PM.

Ballard Diving crews had to wrap up their gears , hoses , & tools. They left at 3:10 PM.

Dutra crews came to the site at 6:55 AM. Crews had to work on the fender slab , plastic lumber , & ladder . Steve , Robert , Garrett , & James . had to mobilize & set the Kelso barge for Conco crews from the West side of the tower to the East side . They started at 7:15 AM. Crews were done at 7:45 AM.

Ron , Ben , & Luke had to work on house keeping on the site . They continued to clean the slab soffit , the top of the footing box , & close the remaining gaps , & holes . They started at 7:20 AM.

Ron was done at 10:00 AM. He joined Robert , Sam , & James on the plastic lumber on the East side of the tower to the end of the shift . , Luke was done at 11:50 AM. He left at 12:00 PM.

Robert , Sam , James , Ron had to work on the East side of the fender . Crews had to install the stainless steel rods , the top 0.25 X 0.25 X 2.4 meters plastic lumber , install the washers , nuts , & tighten them .

In addition to that , crews had to install the East side permanent ladder . They started at 9:00 AM.

Garrett had to work on the barge rigging materials to the site & he had to work with all other crews . Steve had to fly material to & out of the site for Dutra & Conco crews . Crews were done at 2:55 PM.

Dutra crews had to wrap up their tools & equipments . They ;left at 3:10 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Piledriver	JNM	SAM TAVAKE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	GARRETT SULUVAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	STEVE FRIYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	ROBERT UTLEY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	BEN UNUTOA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	5.00	0.00	0.00	5.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: DUTRA MATERIALS								
*E0670562	MARINE, STEEL BARGE	8.00	0.00	0.00	0.00		No	<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 1020 **Date:** 24-Feb-2014 **Monday**

*E0660562						No	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0650562						No	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0640562	MARINE, STEEL BARGE					No	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
BALLARD DIVING & SALVAGE

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BALLARD DIVING & SALVAGE								
Marine Coordinator		JOHN VANGROLL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		NICK MCCLANE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		ALEX VALEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		BILL FEHR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		ALEX DOSS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
AMERICAN BRIDGE/FLUOR, A JV

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ETHAN KENT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	KYLE CROWLEY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	ZHEN LI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOHN ROCHA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JULIENT POULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	RYAN OKU	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment							
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
002154	Equipment, Crane, 60 Ton					No	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
CONCO PUMPING

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Ironworker	APP	JOHN SCALLY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOHN NIGHTINGHTON	5.00	0.00	0.00	5.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 1020 **Date:** 24-Feb-2014 **Monday**

Ironworker	JNM	JUSTIN BACA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	TRAVIS KRAUSS	8.00	0.00	0.00	8.00	<input type="checkbox"/>

